

Transportation Building 310 Maple Park Avenue S.E. P.O. Box 47300 Olympia, WA 98504-7300 360-705-7000 TTY: 1-800-833-6388 www.wsdot.wa.gov

October 9, 2020

SENT VIA EMAIL

Director David Schumacher Office of Financial Management Senator Steve Hobbs, Chair Senate Transportation Committee

Representative Jake Fey, Chair House Transportation Committee

Dear Director Schumacher, Senator Hobbs, and Representative Fey:

This letter transmits to you the quarterly project delivery status reports for the fourth quarter of the 2019-21 biennium, as required in Section 311 of Chapter 219, Laws of 2020 (Engrossed Substitute House Bill No. 2322). A copy of the Section 311 is attached. The first report provides status on scope, schedule, and budget through the quarter ending June 2020 for all capital projects. This report includes new projects added using programmatic funding provided by the Legislature. Not included in the report are public transportation projects funded through the department's operating program or projects being constructed for Sound Transit under a reimbursable agreement. Brief explanations for variances have been provided according to the following:

- Cost: An estimated cost increase or decrease greater than \$500,000 of the project's total cost or 2019-21 appropriation.
- Schedule: A milestone delay that extends the project in excess of one quarter.
- Scope: A proposed change in the nature of the work included in the project that deviates from the legislative intent of the project.

This report aligns with the LEAP Transportation Document 2020-2 ALL PROJECTS as developed March 11, 2020. This project list does not reflect the reductions of certain appropriations the legislature included in the 2020 supplemental budget that were based on an assumption of under expenditures at the program level.

The second report is a list of projects charging to the environmental mitigation reserve (OBI4ENV) funded by the 2003 Nickel, 2005 Transportation Partnership, and 2015 Connecting Washington Accounts. The format for these reports was designed to provide the information as directed in the proviso and was developed in cooperation with staff from the Office of Financial Management and Legislative transportation committees. If you have questions on the attached material or need additional information, please contact me at (360) 705-7121 or alexanja@wsdot.wa.gov.

Sincerely,

[Signature on File]

Jay Alexander, Director Capital Program Development and Management Division Sec. 311. 2020 c 219 s 311 (uncodified) is amended to read as follows:

### QUARTERLY REPORTING REQUIREMENTS FOR CAPITAL PROGRAM

On a quarterly basis, the department of transportation shall provide to the office of financial management and the legislative transportation committees the following reports for all capital programs:

- (1) For active projects, the report must include:
  - (a) A TEIS version containing actual capital expenditures for all projects consistent with the structure of the most recently enacted budget;
  - (b) Anticipated cost savings, cost increases, reappropriations, and schedule adjustments for all projects consistent with the structure of the most recently enacted budget;
  - (c) The award amount, the engineer's estimate, and the number of bidders for all active projects consistent with the structure of the most recently enacted budget;
  - (d) Projected costs and schedule for individual projects that are funded at a programmatic level for projects relating to bridge rail, guard rail, fish passage barrier removal, roadside safety projects, and seismic bridges. Projects within this programmatic level funding must be completed on a priority basis and scoped to be completed within the current programmatic budget;
  - (e) Highway projects that may be reduced in scope and still achieve a functional benefit;
  - (f) Highway projects that have experienced scope increases and that can be reduced in scope;
  - (g) Highway projects that have lost significant local or regional contributions that were essential to completing the project; and
  - (h) Contingency amounts for all projects consistent with the structure of the most recently enacted budget.
- (2) For completed projects, the report must:
  - (a) Compare the costs and operationally complete date for projects with budgets of twenty million dollars or more that are funded with preexisting funds to the original project cost estimates and schedule; and
  - (b) Provide a list of nickel ((and)), TPA, and connecting Washington projects charging to the nickel/TPA/CWA environmental mitigation reserve (OBI4ENV) and the amount each project is charging.
- (3) For prospective projects, the report must:
  - (a) Identify the estimated advertisement date for all projects consistent with the structure of the most recently enacted transportation budget that are going to advertisement during the current fiscal biennium;
  - (b) Identify the anticipated operationally complete date for all projects consistent with the structure of the most recently enacted transportation budget that are going to advertisement during the current fiscal biennium; and
  - (c) Identify the estimated cost of completion for all projects consistent with the structure of the most recently enacted transportation budget that are going to advertisement during the current fiscal biennium.

					E	nding Variance			2013-21 510			edule			Aa.uda d Caustu	(5) and (6)		Stati	10	
					Fu	nding Variance					301	ledule			Awarded Contr	acts		Statt	18	
SubProg	BIN	Project Title	19-21 20CONF <sup>(1)</sup>	19-21 Plan	19-21 Difference	Total 20CONF <sup>(1)</sup>	Total Plan	Total Difference	Amount Reserved for Risk <sup>(2)</sup>	Advertisement 20CONF	Advertisement Variance (months)	Operationally Complete 20CONF	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	In Progress	Comments 19-21 Q4 <sup>(3) and (4)</sup>
D3	888899M	Dayton Ave RHQ - Purchase Furniture	1,565,000	3,130,000	1,565,000	1,565,000	3,130,000	1,565,000											2	X Increase needed to provide WSDOT personnel with furnishings to fit in a smaller footprint within the Dayton Avenue building.
D3	D300701	Statewide Administrative Support	979,000	979,000		14,229,000	15,498,000	1,269,000											Х	
D3	D309701	Preservation and Improvement Minor Works Projects	4,521,000	4,521,000		48,012,000	53,140,000	5,128,000						430,000	7/15/2019	479,000	3		X	
D3	D311701 D398898	NPDES Facilities Projects Existing Facilities Building Codes Compliance	250,000	250,000		2,522,000 2,063,000	2,772,000 2,063,000	250,000						1,346,471	6/8/2018 3/12/2018	106,400 1,352,000	2		X X	
D3	D399301	Olympic Region Headquarters Facility Site Debt Service	575,000	575,000		6,053,000	6,053,000							2,0 10,112	0,,	_,			X	
D3	L1000151	Olympic Region Maintenance and Administration Facility	51,523,000	49,541,000	(1,982,000)	58,541,000	59,848,000	1,307,000						47,665,000	2/12/2019	47,999,000	3		х	\$1.982M in 21-23 is for contract payments due to delays from the pandemic suspension work, restart preparation and remobilization. Increase in 21-23 of \$1,307M to cover cost of Fuel Island \$1.1M and Radio Tower \$206K that was previously down scoped.
D3	L2000287	Northwest Region Headquarters Renovation	43,297,000	40,397,000	(2,900,000)	46,502,000	46,502,000							37,987,085	3/13/2019	37,999,999	2		х	\$2.7M in 21-23 for contract payments due to delays from the pandemic suspension work, restart preparation and remobilization, \$1.5M in roofing work being deferred to a 7/21 start date, and \$200K for project mgmt. through the roofing work and closeout.
I1	OBI100A	Mobility Reappropriation for Projects Assumed to be Complete	8,000	8,000		14,136,000	14,136,000			7/1/2017		6/30/2027		11,453,754	6/19/2006	14,886,809	2	Х		
I1	100098U	WA-BC Joint Transportation Action Plan - Int'l Mobility & Trade Corridor	200,000	200,000		756,000	756,000												Х	
I1	100502B	I-5/SR 161/SR 18 Interchange Improvements - Stage 2	1,000	1,000		1,943,000	1,943,000												х	
I1	100521W	I-5/NB Seneca St to SR 520 - Mobility Improvements	3,146,000	3,575,000	429,000	27,400,000	27,400,000			12/3/2018		9/30/2022							Х	
I1   I1	100536D 100904B	I-5/SR 525 Interchange Phase SR 9/176th Street SE to SR 96 - Widening	17,162,000	11,585,000	(5,577,000)	20,010,000 21,979,000	20,010,000 21,913,000	(66,000)	3,874,948	2/9/2026		10/31/2027							x	X Reduced SR 9 corridor funding to offset increases to 100914G, 100916G, and 100922G.
I1		SR 9/SR 96 to Marsh Rd - Add Lanes and Improve Intersections	1,000		(1,000)	29,540,000		(29,540,000)		1/7/2008		11/25/2009		25,270,756	2/25/2008	18,877,586	7	Х		Project completed but still has minor ongoing expenditures to complete right of way activities. Moved to 0BI100B.
<u>                                    </u>		SR 9/SR 528 - Improve Intersection SR 9/84th St NE (Getchell Road) Improve Intersection	11,000		(11,000)	2,847,000 6,745,000	2,847,000	(6,745,000)		7/6/2033 11/18/2013		10/1/2034 11/21/2014		5,021,873	2/26/2014	5,699,005	3	Х		X Project completed but still has minor ongoing expenditures to complete
I1	140504C	I ADE /SP 167 Interchange Direct Connector	34,000	34,000		41 619 000	41,618,000		13,816,000	7/7/2025		6/30/2027							x	documentation for final closure. Moved to 0BI100B.
11	152201C	I-405/SR 167 Interchange - Direct Connector SR 522/I-5 to I-405 - Multimodal Improvements	34,000	34,000		41,618,000 22,566,000	22,566,000		13,810,000	7/7/2025 6/26/2006		10/17/2007		4,037,658	9/8/2006	4,037,653	4	Х	^	
I1		SR 522/Snohomish River Bridge to US 2 - Add Lanes	149,000	149,000		145,637,000	145,637,000			4/12/2010		12/15/2014		22,322,279		15,514,435	8	Х		
11	153160A	SR 531/43rd Ave NE to 67th Ave. NE - Widening	17,000	17,000		1,879,000	1,879,000			9/22/2014		12/19/2014			E /2 /004 4	2 252 702		X		
<u>                                    </u>	153915A 202800D	SR 539/Lynden-Aldergrove Port of Entry Improvements SR 28/Jct US 2 and US 97 to 9th St, Stage 1 - New Alignment	84,000 215,000	84,000	(215,000)	7,501,000 40,075,000	7,501,000	(40,075,000)		3/31/2014 9/21/2009		11/20/2014 9/24/2015		3,803,077 118,438	5/7/2014 5/5/2015	3,262,709 198,466	2	X		Project completed but still has minor ongoing expenditures to complete right of way activities. Moved to 08I100B.
I1		SR 285/W End of George Sellar Bridge - Intersection Improvements	3,000	3,000		17,437,000	17,437,000			4/30/2012		10/25/2013		10,182,525	6/18/2012	9,787,325	6	х		
l1		SR 3/Belfair Area - Widening and Safety Improvements	267,000	267,000	(24.754.000)	26,485,000	26,485,000	(120 507 000)		4/13/2015		8/31/2017		9,809,649		10,255,073		Х	v	Dadward to validate variated assistant due to favorable bide
<u>    11</u>   11	300504A 310101F	I-5/Tacoma HOV Improvements (Nickel/TPA)  US 101/Dawley Rd Vic to Blyn Highway - Add Climbing Lane	154,215,000	122,461,000	(31,754,000)	1,478,546,000 3,218,000	1,347,949,000 3,218,000	(130,597,000)		3/28/2005 7/6/2033		10/15/2023 7/14/2034		155,410,996	7/23/2018	159,875,295	3		X :	Reduced to reflect projected savings due to favorable bids.  X
I1	310102F	US 101/Gardiner Vicinity - Add Climbing Lane	40.000	40.000		2,560,000	2,560,000			7/6/2026		1/20/2027		22 222 572	11/01/0010	27 252 522			- 1	X
<u>    11</u>   11	310107B 316118C	US 101/Shore Rd to Kitchen Rd - Widening SR 161/36th to Vicinity 24th St E - Widen to 5 lanes	10,000	10,000		51,059,000 31,386,000	51,059,000 31,386,000			9/17/2012 1/4/2027		10/5/2015 6/30/2027		33,989,673	11/21/2012	27,069,690	9	X		X
I1	316706C	SR 167/SR 410 to SR 18 - Congestion Management	17,642,000	8,454,000	(9,188,000)	129,200,000	129,200,000			12/31/2028		12/31/2028							х	
11		SR 704/Cross Base Highway - New Alignment	454.000	4.000	(450,000)	40,900,000	40,900,000	(450,000)		3/31/2008		8/26/2009		8,684,673	6/16/2008		8	X		Deliver of analysis and project annualists
11	400506H 400508W	I-5/NE 134th St Interchange (I-5/I-205) - Rebuild Interchange I-5/Mellen Street I/C to Grand Mound I/C - Add Lanes	151,000 800.000	1,000 38,000	(150,000)	85,698,000 153,138,000	85,548,000 152,376,000	(150,000)		5/2/2011 2/16/2010		8/27/2014		20,598,245		19,949,910 21,596,150	9	X		Release of project savings. Project complete.  Release of project savings. Project complete.
I1	400510A	I-5/SR 432 Talley Way Interchanges - Rebuild Interchanges	14,000	14,000	(102,000)	34,913,000	34,913,000	(100,000)		9/28/2009		11/1/2011		30,928,999	12/15/2009	20,528,756	8	Х		
I1	401409W	SR 14/Camas Washougal - Add Lanes and Build Interchange	38,000	38,000		48,777,000	48,777,000			3/7/2011		10/23/2012		34,500,833	4/18/2011	28,618,804	9	X		
I1	420511A	I-205/Mill Plain Interchange to NE 18th St - Build Interchange - Stage 2	103,000	13,000	(90,000)	38,365,000	38,275,000	(90,000)		8/18/2014		7/20/2016		29,675,858	10/2/2014	24,309,057	7	х		Release of project savings. Project complete.
I1	450208W	SR 502/I-5 to Battle Ground - Add Lanes	1,511,000	1,511,000		82,844,000	82,844,000			4/23/2012		6/27/2016		7,151,301	6/6/2012	5,194,043	4	X		
I1	501203X	US 12/Frenchtown Vicinity to Walla Walla - Add Lanes	123,000	123,000		51,652,000	51,652,000			12/17/2007		7/23/2010		43,457,428	2/4/2008	33,732,740	8	Х		
I1 I1	501210T 502402E	US 12/Nine Mile Hill to Woodward Canyon Vic - Build New Highway SR 24/I-82 to Keys Rd - Add Lanes	16,000 4,000	6,000	(4,000)	5,371,000	5,371,000	(50,526,000)		2/28/2005		6/28/2007		29,863,188	4/25/2005	33.963.845	3		Х	Completed.
I1	5082080	I-82/US 12 Interchange to Yakima Ave - Add lanes and Replace Bridges	438,000	438,000	(1)525/	2,003,000	2,003,000	(55/525/555/		-,,		-,,			7, = 0, = = 0				х	
I1	524002G	SR 240/Richland Y to Columbia Center I/C - Add Lanes	4,000	4,000		41,021,000	41,021,000			12/20/2004		8/31/2012		32,815,309	2/23/2005	30,473,331	3	X		
I1	524003S	SR 240/Kingsgate Way - Signalize Intersection	75,000	(26,000)	(101,000)	1,051,000	950,000	(101,000)						477,984	1/22/2018	430,761		Х		Accounting correction.
<u>    1</u>   1	600010A 609049B	US 395/North Spokane Corridor I-90/Spokane to Idaho State Line - Corridor Design	6,974,000 1,581,000	6,974,000 3,632,000	2,051,000	229,710,000 8,023,000	229,710,000 10,074,000	2,051,000		4/16/2012		11/16/2018		142,969	12/5/2017	139,800	5	X	х	This increase is due to binning I-90/Barker Rd Intersection Improvements (609049M) with this project as was originally intended. 609049M was moved from 0BI2011.
11	800502K 809936Z	I-5/SR 161/SR 18 - Interchange Improvements SR 99/Alaskan Way Viaduct - Replacement	271,725,000	262,097,000	(9,628,000)	88,098,000 3,350,788,000	3,350,788,000	(88,098,000)	2,274,149	4/12/2010 8/6/2007		10/2/2015 1/17/2023		1,427,615 83,803,960	1/21/2015 6/1/2018	1,332,012 93,749,999	10 4		х	Completed.  Expenditure delay from 19-21, primarily due to the I-976 pause and a delay in the start of construction on the City of Seattle led Alaskan Way Surface Street project.
<u>                                    </u>	809940B 816701C	SR 99/Viaduct Project - Construction Mitigation SR 167/8th St E Vic to S 277th St Vic - Southbound Managed	3,000,000 539,000	3,000,000 429,000	(110,000)	38,170,000 83,931,000	38,170,000 83,931,000			8/20/2014		12/17/2016		53,172,330	12/9/2014	53,999,888	3	х	X	
I1	840502B	I-405/SR 181 to SR 167 - Widening	98,000	138,000	40,000	140,044,000	140,084,000	40,000		2/16/2007		12/11/2009		87,501,003	6/20/2007	91,500,005	3	х		Increase is a transfer of funds from 840561D (Kirkland Stage 2) to cover overrun on plant establishment.
I1	840541F	I-405/I-90 to SE 8th St - Widening	5,000,000	5,000,000		179,816,000	179,816,000			10/6/2006		9/22/2009		125,000,000	2/16/2007	124,000,000	3	Х		

					-	P W. 2			2015-21 010							. (5) and (6)			21.1	
					Fur	nding Variance					Scr	nedule			Awarded Contr	acts(3) and (0)		1	Status	
SubProg	BIN	Project Title	19-21 20CONF <sup>(1)</sup>	19-21 Plan	19-21 Difference	Total 20CONF <sup>(1)</sup>	Total Plan	Total Difference	Amount Reserved for Risk <sup>(2)</sup>	Advertisement 20CONF	Advertisement Variance (months)	Operationally Complete 20CONF	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	In Progress	e
	0500015		5.000		(5.000)	24 247 222		(04.047.000)		S /5 /000S		0 /00 /0000						.,		
I1 I1	850901F 8BI1001	SR 509/I-5 to Sea-Tac Freight & Congestion Relief I-405/South Renton Vicinity Stage 2 - Widening (Nickel/TPA)	5,000 12,000	12,000	(5,000)	31,347,000 164,275,000	164,275,000	(31,347,000)		6/5/2006 2/19/2008		9/30/2009 8/13/2012		109,999,985	2/24/2009	83,599,000	3	X		Completed.
	05/1001	Violating (Marie) 1174	12,000	12,000		10 1,275,000	10 1,27 5,000			2,13,2000		0,10,2012		103,333,303	2/2 1/2003	00,000,000				
I1	8BI1002	I-405/Kirkland Vicinity Stage 2 - Widening (Nickel/TPA)	4,112,000	4,072,000	(40,000)	342,741,000	342,701,000	(40,000)		5/6/2009		10/31/2015		249,999,996	1/11/2012	155,500,001	4	x		\$40K of I-405 corridor funds transferred to 840502B to cover overrun.
11	8BI1003	SR 520/ Bridge Replacement and HOV (Nickel/TPA)	28,977,000	27,027,000	(1,950,000)	2,679,890,000	2,678,190,000	(1,700,000)		4/23/2007		11/16/2018		1,346,471	3/12/2018	1,352,000	2	Х		Variance is a transfer to environmental mitigation BIN OBI4ENV
I1	8BI1006	I-405/Renton to Bellevue Widening and Express Toll Lanes	29,000	29,000	(1,550,000)	21,656,000	21,656,000	(1), (0),000		1,25,2007		11/10/1010		1,0 10,171	5/12/2010	1,002,000	_	X		variance is a dialister to environmental magazion silvosi izivi.
<u>   1</u>  1	8BI1009 G2000088	SR 520/Repayment of Sales Tax for Bridge Replacement I-5/Columbia River Bridge	35,000,000	13,975,000	(21,025,000)	159,400,000 35,000,000	159,400,000 44,000,000	9,000,000											Х	X Additional \$9M is local/ODOT contribution. Biennial variance is an
11	02000088	r-3/countries tives bruge	33,000,000		(21,023,000)			3,000,000											^	expenditure delay from 19-21 due to the need for additional time to finalize program office establishment, continue planning work, and start the draft EIS effort.
11	L1000033	Lake Washington Congestion Management	287,000	287,000	(14.070.000)	86,931,000	86,931,000			6/15/2009		12/29/2011						Х	V	Funeralities delection due to a vertical avainate school de This avainate
l1	L1000098	SR 520/124th St Interchange (Design and Right of Way)	19,800,000	4,830,000	(14,970,000)	40,900,000	40,900,000			10/10/2022		1/20/2026							X	Expenditure delay is due to a revised project schedule. This project is currently not funded for CN phase, so a slower start will mitigate the design and environmental documentation becoming obsolete to soon.
I1	L1000099	I-5/Slater Road Interchange - Improvements	2,000,000	2,771,000	771,000	20,969,000	20,969,000			10/10/2022		10/5/2024							Х	Funding moved from 21-23 to 23-25 to reflect an updated contractor's schedule.
I1	L1000110	I-405/NE 132nd Interchange - Totem Lake	56,376,000	10,650,000	(45,726,000)	83,000,000	83,000,000			1/15/2021		12/15/2023							х	scredule.
I1	L1000111	I-5/179th St Interchange	67,000	67,000	( 2, 2, 2, 2, 2, 2, 2, 2, 2, 2, 2, 2, 2,	50,500,000	50,500,000			5/26/2026		10/1/2028							х	
I1	L1000113	I-90/SR 18 Interchange Improvements	73,821,000	18,753,000	(55,068,000)	150,527,000	210,527,000	60,000,000		9/8/2020		10/30/2023							Х	Increase is due to additional fish passage structures identified within the
																				project limits that must be addressed as part of the project, as well as additional storm water retrofit requirements.
I1	L1000114	SR 531/43rd Ave NE to 67th Ave NE - Corridor Improvements	4,898,000	2,571,000	(2,327,000)	39,300,000	39,310,000	10,000		10/10/2022		1/15/2025							Х	Adding local funds to the project per reimbursable agreement with Snohomish County Public Works. These funds are Traffic Impact Mitigation funds collected for roadway improvements in Snohomish County.
I1	L1000120	SR 18 Eastbound Off-Ramp	14,196,000	2,196,000	(12,000,000)	15,000,000	15,000,000			10/7/2019		10/15/2020							х	Expenditure delay is due to additional time needed for stakeholder engagement to select a preferred alternative for the project.
I1	L1000157	SR 14 Access Improvements	5,770,000	5,770,000		7,726,000	7,726,000			4/29/2019		8/30/2020		4,424,319	4/9/2019	4,594,489	5		Х	
I1	L1000158	US 2 Trestle IJR	1,029,000	1,030,000	1,000	3,501,000	3,501,000												X	
<u>    1</u>  1	L1000163 L1000199	I-405 NB Hard Shoulder Running SR 527 to I-5 SR 18 Widening - Issaquah/Hobart Rd to Raging River	36,000 8,985,000	36,000 8,931,000	(54,000)	11,586,000 27,000,000	11,586,000 27,000,000			9/19/2016		4/24/2017		7,200,000	11/28/2016	7,290,000	3	X	Х	
11	L1000133	I-5 Corridor from Mounts Road to Tumwater	2,250,000	2,250,000	(54,000)	2,250,000	2,250,000												X	
I1	L1000240	SR 9/South Lake Stevens Road Roundabout	4,000,000	2,455,000	(1,545,000)	4,000,000	4,155,000	155,000											Х	Increased local contribution.
I1	L1000276	SR 162/410 Interchange Design and Right of Way Project	1,000,000	505,000	(495,000)	1,000,000	1,000,000													X Expenditure delay from 19-21 due to a delayed PE start date resulting from
I1	L1000280	I-405/North 8th Street Direct Access Ramp in Renton				250,000,000	250,000,000													COVID-19 impacts.
I1	L1100048	31st Ave SW Overpass - Improvements	712,000	712,000		1,102,000	1,102,000							395,079	5/27/2020	381,218	2		Х	
l1	L1100101	SR 520/148th Ave NE Overlake Access Ramp	61,312,000	41,718,000	(19,594,000)	68,000,000	68,000,000			3/1/2019	6	10/1/2021	12						X	Expenditure delay from 19-21 due to a schedule delay from changing the delivery method from Design-Build to Design-Bid-Build and a slower than anticipated ROW acquisition.
I1	L1100110	I-5/Marvin Road/SR 510 Interchange	44,489,000	18,097,000	(26,392,000)	72,268,000	72,268,000			4/9/2018		12/30/2020		32,593,625	9/6/2018	25,935,935	9		х	Anticipated practical design savings are moved to "Future". Upon final closure of the project any savings will be transferred to the futures account.
I1	L2000057	SR 26/Dusty to Colfax - Add Climbing Lanes	11,150,000	2,325,000	(8,825,000)	11,150,000	11,150,000			3/10/2025		11/14/2025							X	Expenditure delay from 19-21 due to a delayed RW acquisition schedule.
l1 l1		US 195/Colfax to Spangle - Add Passing Lane SR 28/SR 285, North Wenatchee Area Improvements	845,000 1,300,000	845,000 1,558,000	258,000	11,650,000 23,000,000	11,650,000 23,012,000	12,000		4/24/2017 5/30/2023		11/29/2018 12/20/2026		4,073,203	10/2/2017	4,073,200	5	X	Х	These are developer funds that will be contributing to the funding of the design phase. This is not an increase to the I&P fund source as the funds are being furnished by a developer through a reimbursable agreement.
I1	L2000094	I-90/Medical Lake & Geiger Interchanges	23,928,000	16,121,000	(7,807,000)	27,285,000	27,285,000			3/25/2019	(7)	11/30/2020	22	10,840,925	5/13/2019	9,688,216	8		х	Expenditure delay from 19-21, primarily due to a technical change to the
																				project schedule. The project was inadvertantly established as a one construction season schedule, but will take two construction seasons. Additionally, there are delays associated with the I-976 pause.
I1 I1		I-5/Mill Plain Boulevard  SR 14/L-205 to SF 164th Ave - Auxiliany Lanes	19,631,000	4,469,000	(15,162,000)	97,700,000 25,000,000	97,700,000 25,000,000			2/17/2026 6/15/2020		10/8/2028 7/26/2022							X	Evnenditure delay from 19-21 due to multiple reasons: additional time
		SR 14/I-205 to SE 164th Ave - Auxiliary Lanes		÷,+05,UUU			23,000,000			0/13/2020		7,20,2022								Expenditure delay from 19-21 due to multiple reasons: additional time needed for community engagement on noise mitigation, additional time needed for time needed to acquire environmental permits and ROW, and COVID-19 delays.
		SR 162 Study/Design SR 539/Guide Meridian	86,000		(86,000)	396,000 40,000,000	40,000,000	(396,000)		1/20/2026		12/31/2027							X	Completed.
I1		I-5/Northbound on-ramp at Bakerview	8,616,000	5,218,000	(3,398,000)	9,915,000	10,626,000	711,000		10/12/2020		10/15/2021							х	Increase is due to an updated ROW estimate based on the most recent
					(40.00.	20.000.000	24 252			F /4 - 10 c		7/45/25		4 700 5 7 7	0/20/2	200000				appraisals. The expenditure delay from 19-21 is due to additional time needed for ROW acquisition due to a parcel going through the condemnation process and the I-976 pause.
I1	L2000122	I-90/Barker to Harvard - Improve Interchanges & Local Roads	23,022,000	12,198,000	(10,824,000)	26,900,000	21,050,000	(5,850,000)		5/11/2020		7/15/2022		4,736,809	8/18/2020	2,968,834	4		X	Reduction is the removal of local funds. PE and RW will be performed by City of Liberty Lake. The xpenditure delay from 19-21 to 21-23 is due to re- aging the project to a more realistic delivery schedule.

						Fui	nding Variance				ennium Quarte		nedule			Awarded Contr	acts <sup>(5) and (6)</sup>		Si	atus	
March   Marc														Operationally						<b>60</b>	
Column	SubProg	BIN	Project Title	400								Variance	Complete	Complete Variance		Award Date			Completec	In Progress	Comments 19-21 Q4 <sup>(3) and (4)</sup>
Part   Control	I1	L2000123	I-82/ EB WB On and Off Ramps	17,572,000	12,118,000	(5,454,000)	34,400,000	34,400,000			7/30/2018		6/30/2020		15,949,437	11/15/2018	14,128,990	3		х	
Company	I1					(2, 2, 22, 2,					,		.,,		-,,-	, , ,	, .,				
A Part	I1	L2000127	US 395/Ridgeline Intersection	21,000,000	8,038,000	(12,962,000)	21,000,000	16,945,000	(4,055,000)		10/19/2020		12/30/2021							X	that the City of Kennewick received and contributed. Expenditure delay from 19-21 to 21-23 to align with the city of Kennewick's schedule for the PE
Column   C	I1	L2000139						42,000,000			9/18/2028									2	X
C				,	2 55 1 222			5 500 000							2,364,058	3/31/2017	2,687,607	3	Х	.,	•
1					2,664,000			5,680,000			12/9/2019		10/25/2020							X	to aligning the schedule with other local work being done on SR 125.
Company of the Comp											4/24/2017		11/6/2017		1 271 110	6/2/2017	1 502 152	2			
Second Content of the content of t					60.542.000			73.200.000	(4,200,000)	5.361.081		1							^	х	
Decoration   Company   C	I1									,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,							3,223,2			)	X Expenditure delay is due to the I-976 pause and additional time needed to
1																					^
Part												12		4	10,929,951	5/4/2017	10,930,002	3			
1	11	L2000229		50,494,000	13,254,000	(37,240,000)	84,233,000	91,040,000	6,807,000		4/15/2019	12	8/4/2022	4						*	process that resulted in a preferred alternative to build a permanent fourth lane, and additional enviromental permitting requirements. The expenditure delay is due to delays with completing environmental
1   1,000000	11	L2000234	I-405/SR 522 to I-5 Capacity Improvements	82,991,000	29,187,000	(53,804,000)	605,002,000	640,018,000	35,016,000											X	This \$35M funding shortfall is a result of a previous funding change by the Legislature for the project. The Legislature programmed \$35M (Nickel/TPA) from the I-405/kirkland Vic Stage 2 - Widening BIN 8BI1002 (old north end 405 project) onto this project in the 19LEGCOR budget. However, these funds were later removed in the 20LEGCOR budget because they had already been moved to the Renton to Bellevue project in 17-19. This addition returns the total to the original project estimate. The expenditure
1.000000   1.0000000   1.000000   1.000000   1.000000   1.000000   1.000000   1.000000   1.000000   1.000000   1.000000   1.0000000   1.000000   1.0000000   1.0000000   1.0000000   1.0000000   1.0000000   1.0000000   1.0000000   1.0000000   1.0000000   1.0000000   1.0000000000	I1	L2000246	SR 104 Realignment for Ferry Traffic	463,000	463,000		500,000	500,000			11/5/2018	(2)	6/28/2019						Х		
C   1000009   \$7.000000000000000000000000000000000000				482,000	482,000			550,000													
March   Marc	I1	L2000259	Replacement Bridge on Interstate 5 across the Columbia River				179,000		(179,000)											X	Completed.
Microscope   September   19,000   September   19,	I1	L2000280	SR 241/Sunnyside Vicinity Improvements	1,500,000		(1,500,000)	1,500,000	500,000	(1,000,000)											Х	
A	I1	M00100R	I-5 IRI M Corridor Improvements	197 055 000	170 988 000	(26.067.000)	494 400 000	494 400 000			11/21/2016		6/20/2025		249 269 601	5/17/2018	180 895 595	3		x	city of Sunnyside schedule for the project.
1			·															3			Expenditure delay is primarily due to the I-976 pause.
1   M00000   A555,000   Contractive Wideling by Monthly Contractive Contractive Wideling By Monthly Contractive	I1	M00600R	SR 167/SR 509 Puget Sound Gateway	310,469,000	206,552,000	(103,917,000)	1,953,900,000	2,025,030,660	71,130,660		8/30/2017		6/18/2030		38,909,457	7/15/2019	40,876,990	3		Х	
Machine   Mach	I1	M00800R	US 395 North Spokane Corridor	170,445,000	152,946,000	(17,499,000)	879,638,000	880,238,000	600,000		3/26/2018		6/30/2029		29,219,202	8/12/2019	26,443,012	8		Х	Increased local contribution. Expenditure delay is due to the I-976 pause.
1	I1	M00900R	I-405/Renton to Bellevue - Corridor Widening	470,002,000	419,551,000	(50,451,000)	1,271,420,000	1,326,640,000	55,220,000	26,500,000	12/30/2015		12/28/2028		710,000,000	10/5/2019	704,975,000	3		Х	Additional funding is needed for newly identified fish barriers and newly identified risk items. The expenditure delay is due to an updated
all of the \$5.55 confect to the project, additional stateholder regigement to constant and constant of the project, additional stateholder regigement to constant and constant of the project, additional stateholder regigement to constant and constant of the project, additional stateholder regigement to constant and constant of the project, additional stateholder regigement to constant and constant of the project, additional stateholder regigement to constant and constant of the project, additional stateholder regigement to constant and constant of the project, additional stateholder regigement to constant and constant of the project, additional stateholder regigement to constant and con	I1	N00900R	SR 9/Snohomish River Bridge Replacement	5,210,000	5,315,000	105,000	142,100,000	142,100,000			2/14/2022		11/30/2026							Х	
1   NPARADI   S. \$22/Paradise Lik Rd Interchange & Widening on SS 322   2,916,000   2,918,000   2,926,000   2,92	I1	N52600R	SR 526 Corridor Improvements	7,557,000	4,007,000	(3,550,000)	47,197,000	47,197,000			1/11/2021		11/26/2022							Х	
1	I1	N92040R	SR 9/SR 204 Interchange	34,620,000	19,829,000	(14,791,000)	69,430,000	69,430,000			1/25/2021		10/22/2022							Х	
1	I1	NPARADI		12,916,000	12,918,000	2,000	23,625,000	23,625,000												Х	alternatives, which delayed project advertisement.
11   1724006   1-5 Federal May - Triangle Vicinity improvements   1.590,000   2.198,000   49,729,000   49,7	I1	T10300R		4,105,000	3,626,000	(479,000)	58,500,000	58,500,000			6/10/2024		12/20/2026							Х	
11 T207005C I-5/116th Street and 88th Street interchanges - Improvements 11,590,000 49,729,000 49,729,000 49,729,000 49,729,000 49,729,000 9/13/2017 10/28/2022				493,000		(493,000)		05 000 000	(3,860,000)						2,676,720	11/9/2015	2,517,478	7			•
1				11 590 000	2 198 000	(9 392 000)															^
T21100R									14,401,000						108,510,000	4/13/2020	113,995,875	3			Increase is the funding gap identified to complete the legislative scope of
11   T30400R   SR 3 Freight Corridor   SR 510,000   Foliation	I1	T21100R	I-82 Yakima - Union Gap Economic Development Improvements	2,000,000	1,000,000	(1,000,000)	64,413,000	64,413,000			2/5/2024		11/20/2026								pause.
Tayloon   Tayl	I1									-											design phase of the project.
11   T32800R   SR 518 Des Moines Interchange Improvement   732,000   732,000   13,426,000   13,426,000   13,426,000   13,426,000   14,907,000   10/13/2008   10	I1	T32700R	SR 510/Yelm Loop Phase 2	33,606,000	5,882,000	(27,724,000)	58,500,000	58,500,000			11/12/2019		6/30/2022							х	Expenditure delay is due to additional time needed to satisfy new environmental mitigation requirements necessary to protect endangered
12 053255C SR 532/Camano Island to I-5 Corridor Improvements (TPA) 1,272,000 191,000 (1,081,000) 81,560,000 10/13/2008 5/5/2016 12,379,302 6/16/2014 11,718,295 6 X 10/13/2008 5/5/2016 12,379,302 6/16/2014 11,718,295 6 X 10/13/2008 10/13/2008 5/5/2016 12,379,302 6/16/2014 11,718,295 6 X 10/13/2008 10/13/2008 10/13/2008 10/13/2008 5/5/2016 12,379,302 6/16/2014 11,718,295 6 X 10/13/2008 10/13/200	I1	T32800R	SR 518 Des Moines Interchange Improvement	732,000	732,000		13,426,000	13,426,000			4/10/2017	(1)	10/1/2018		9,273,461	6/2/2017	8,230,000	5	Х		
Project Delivery Plan.  12 0BI2011 Collision Reduction 26,900,000 34,900,000 149,907,000 171,907,000 22,000,000 171,907,000 22,000,000 3 X Rebalancing between 0BI2010 and 0BI2011 to reflect the 2020 update to the	12	053255C	SR 532/Camano Island to I-5 Corridor Improvements (TPA)	1,272,000	191,000	(1,081,000)	81,560,000	81,560,000			10/13/2008		5/5/2016		12,379,302	6/16/2014	11,718,295	6	Х		
	12	0BI2010	Collision Prevention	59,749,000	51,749,000	(8,000,000)	328,492,000	306,492,000	(22,000,000)						2,955,299		1,839,957	5		х	Rebalancing between OBI2010 and OBI2011 to reflect the 2020 update to the Project Delivery Plan.
	12	0BI2011	Collision Reduction	26,900,000	34,900,000	8,000,000	149,907,000	171,907,000	22,000,000						1,989,824	8/26/2020	2,082,000	3		Х	Rebalancing between 0Bi2010 and 0Bi2011 to reflect the 2020 update to the Project Delivery Plan.

					Fu	nding Variance				ennium Quarte		hedule			Awarded Contr	acts <sup>(5) and (6)</sup>		Sta	atus	
									_						Awaraca contr	uoto		Ī		
SubProg	BIN	Project Title	19-21 20CONF <sup>(1)</sup>	19-21 Plan	19-21 Difference	Total 20CONF <sup>(1)</sup>	Total Plan	Total Difference	Amount Reserved for Risk <sup>(2)</sup>	Advertisement 20CONF	Advertisement Variance (months)	Operationally Complete 20CONF	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	In Progress	Comments 19-21 Q4 <sup>(3) and (4)</sup>
12	154205G	SR 542/Everson Goshen Rd Vic to SR 9 Vic - Intersections Improvements	1,000		(1,000)	5,826,000		(5,826,000)		1/31/2011		10/15/2011		3,485,513	3/7/2011	2,740,818	7	Х		Completed.
12	200201J	US 2/East Wenatchee N - Access Control	54,000		(54,000)	359,000		(359,000)										х		Completed.
12		SR 17/Adams Co Line - Access Control  SR 28/E Wenatchee - Access Control	22,000	1,694,000	(22,000)	3,041,000	6,008,000	2,967,000		12/2/2019		11/20/2020						X	Х	Project completed but still has minor ongoing expenditures to complete right of way activities. Moved to 0BI100B.  Increase due to a traffic analysis showing the need to do a 2-lane round about with a four lane roadway section as opposed to a single lane
12	2162104	SR 162/Orting Area - Construct Pedestrian Evacuation Crossing	350,000	350,000		954.000	854.000												X	roundabout. Expenditure delay is due to additional time needed for design.
12		. 0	250,000	250,000		854,000	854,000												^	
12		SR 500/St Johns Blvd - Build Interchange US 12/Old Naches Highway - Build Interchange	20,000		(20,000)	45,098,000 38,439,000	38,439,000	(45,098,000)		1/10/2011 7/7/2042		9/12/2012 10/23/2043		33,403,983	4/29/2011	27,237,397	9	Х		Completed.
12		US 12/SR 124 Intersection - Build Interchange	57,000	57,000		21,317,000	21,317,000			10/18/2010		5/23/2012		15,614,038	2/7/2011	11,478,643	15	Х		A
12		SR 20/Sharpes Corner Vicinity Intersection	843,000	843,000		13,303,000	13,303,000		79,464	11/13/2017	(1)	8/30/2018		6,182,783	12/22/2017	7,224,164	3	Х		
12	L1000173	SR 527 Pedestrian Safety Project - The Parker & Quincy	10,000	1,000	(9,000)	253,000	244,000	(9,000)											Х	
12	L1000247	Memorial Pathway US 101/Morse Creek Safety Barrier	1,000,000	2,228,000	1,228,000	1,000,000	3,606,000	2,606,000												X Increase to fully fund the project. Funding provided by OBI2010.
12		SR 14/ Wind River Junction	5,121,000	4,431,000	(690,000)	8,736,000	8,233,000	(503,000)		4/1/2019		7/15/2020		3,497,847	5/28/2019	3,399,639	3		Х	Correction to the amount of local contribution.
12	L2000091	SR 432 Longview Grade Crossing	18,203,000	8,697,000	(9,506,000)	85,000,000	85,000,000			5/24/2021		10/1/2023							Х	Expenditure delay is due to additional time needed to coordinate with local stakeholders and agree on a preferred alternative.
12		US 395/Safety Corridor Improvements	14,072,000	14,072,000		15,000,000	15,000,000			2/11/2019		11/27/2019		11,888,332	6/13/2019	12,195,889	3		Х	
12	L2000161	US 101/Lynch Road Intersection Improvements	2,374,000	10,000	(2,364,000)	5,000,000	2,636,000	(2,364,000)		3/18/2019	(9)	11/19/2019	(13)	1,399,197	7/13/2018	1,823,870	3	Х		Completed.
12		SR 20/Oak Harbor to Swantown Roundabout SR 26 & US 195 Safety Improvements	29,000	29,000		30,000,000 416,000	30,000,000 416,000			10/8/2029 9/18/2017		3/31/2031 12/4/2017	(1)	97,981	10/5/2017	115,662	3	Х		X
12		SR 900 Pedestrian Safety	32,000	32,000		333,000	333,000			5/16/2017		12/4/2017	(1)	37,381	10/3/2017	113,002	3		Х	
12		SR 525 Improvements - Freeland Vicinity	93,000	93,000		900,000	900,000			10/22/2018	1	4/22/2019	3	317,090	12/17/2018	371,435	2	Х		
12	L2000279	US 101/Lower Hoh Road Intersection Improvements	467,000	467,000		600,000	600,000							242,375	12/10/2019	222,493	7		Х	
12		SR 20 Race Road to Jacob's Road	106,000	43,000	(63,000)	3,678,000	3,678,000			10/19/2015		9/15/2016	1	1,999,561	11/25/2015	2,245,556	4	X		
12		SR 150/No-See-Um Road Intersection - Realignment US Hwy 2 Safety	72,000 3,012,000	72,000 2,140,000	(872,000)	8,493,000 19,000,000	8,493,000 19,000,000			12/19/2016 1/14/2019		11/21/2017 10/15/2022		4,801,002 11,398,101	3/16/2017 2/1/2019	5,283,745 11,870,667	2	X	х	Expenditure delay is due to additional time needed to finalize scope of work with stakeholders.
12	N30500R	SR 305 Construction - Safety & Mobility Improvements	26,447,000	13,446,000	(13,001,000)	36,800,000	36,800,000			12/23/2019		3/21/2023							Х	Expenditure delay is due to additional time needed to complete stakeholder work and prioritize projects within the corridor.
13	101822A	SR 18/Issaquah/Hobart Rd to Tigergate - Add Lanes	9,000	9,000		3,026,000	3,026,000											Х		
13	5082010	I-82/Valley Mall Blvd - Rebuild Interchange	21,000	21,000		34,803,000	34,803,000			11/23/2009		10/21/2011		23,320,934	2/19/2010	19,079,870	12	Х		
13	5082015	I-82/South Union Gap I/C - Improvements	2,000	4.540.000	(2,000)	3,219,000	0.455.000	(3,219,000)										Х	.,	Completed.
13 13	508208M 509009B	I-82/Red Mountain Vicinity - Pre-Design Analysis I-90/Snoqualmie Pass East - Hyak to Keechelus Dam - Corridor	1,510,000 17,639,000	1,510,000 17,396,000	(243,000)	3,456,000 564,921,000	3,456,000 564,921,000		2,548,211	2/17/2009		11/28/2031		2,134,973	3/6/2019	2,818,862	2		X	
13	5090160	Improvement I-90/Canyon Rd Interchange - EB Ramp Terminal Improvements	714,000	601,000	(113,000)	722,000	722,000												Х	
12	12000117	CD FO1/I F to Dort of Venenuses	C F1C 000	2,487,000	(4.020.000)	7,000,000	7,000,000			c /20 /2020		F /C /2022							v	Funcaditure delevite due to 1 070 neuro
13	L2000117 L2000343	SR 501/I-5 to Port of Vancouver US 101/East Sequim Corridor Improvements	6,516,000 622,000	2,487,000	(4,029,000) (422,000)	1,290,000	1,290,000			6/29/2020		5/6/2022							X	Expenditure delay is due to I-976 pause.
13		SR 14/Bingen Underpass	19,083,000	6,075,000	(13,008,000)	26,000,000	26,000,000			3/22/2021		10/31/2023							X	Expenditure delay is due to additional time needed to negotiate with BNSF on a railroad detour bridge.
13	M00500R	I-90 Snoqualmie Pass - Widen to Easton	55,577,000	22,746,000	(32,831,000)	426,400,000	545,240,000	118,840,000	28,200,000	4/6/2020		10/14/2029		372,555	8/6/2020	242,333	5		Х	Increase is due to the recently completed CEVP in which the inflation and unit bid item costs were updated to reflect the current market conditions, which had seen a fair amount of escalation since the 2015 initial scoping estimate. The refinement of the project's estimate indicated that the main cost increases for this project's scope is due to structural design and construction on this project.
14	0BI4001	Fish Passage Barrier	275,000,000	275,000,000		1,340,055,000	3,775,367,000	2,435,312,000		7/1/2017		6/30/2027		20,998,063	8/6/2020	24,491,800	3		Х	Full funding proposal.
14	0BI4002	Noise Wall & Noise Mitigation Improvements	3,582,000	3,344,000	(238,000)	4,905,000	4,906,000	1,000		7/1/2017		6/30/2027		6,334,836	12/6/2004	5,817,222	7		Χ	
14	0BI4003	Stormwater & Mitigation Site Improvements	4,879,000	5,879,000	1,000,000	33,519,000	33,519,000			7/1/2017		6/30/2027		1,015,663	7/20/2020	1,082,222	6		X	
14	OBI4004 OBI4ENV	Chronic Environmental Deficiency Improvements Environmental Mitigation Reserve - Nickel/TPA	5,145,000 2,894,000	5,145,000 3,049,000	155,000	62,361,000 12,802,000	62,361,000 14,502,000	1,700,000		7/1/2017		6/30/2027		1,804,201	5/13/2019	1,811,798	3		X	Additional Nickel/TPA/CWA transfers.
14		SR 109/Moclips River Bridge - Replace Bridge	2,03 1,000	3,0 13,000	155,000	6,071,000	6,071,000	2,700,000		1/4/2035		6/30/2035							X	Additional Hickory Hay Cover California
14		I-5/Ship Canal Noise Wall	400,000	436,000	36,000	3,500,000	3,500,000			11/12/2024		1/30/2026								X
P1	0BP1001	Chip Seal Roadways Preservation	68,342,000	53,342,000	(15,000,000)	302,418,000	339,129,000	36,711,000		7/1/2017		6/30/2027		1,749,123	5/27/2020	1,187,783	2		Х	Rebalancing between preservaton programmatic items to reflect the 2020 update to the Project Delivery Plan. Additional future bienniums added.
P1	0BP1002	Asphalt Roadways Preservation	112,116,000	127,116,000	15,000,000	2,554,078,000	2,469,478,000	(84,600,000)		7/1/2017		6/30/2027		556,019	8/6/2020	307,703	3		Х	Rebalancing between preservaton programmatic items to reflect the 2020 update to the Project Delivery Plan. Additional future bienniums added.
P1	0BP1003	Concrete Roadways Preservation	59,324,000	59,324,000		515,344,000	1,450,585,000	935,241,000		7/1/2017		6/30/2027		7,235,057	1/23/2020	5,777,777	3		Х	Rebalancing between preservaton programmatic items to reflect the 2020 update to the Project Delivery Plan. Additional future bienniums added.
P1		Preservation Activities	9,369,000	9,369,000		90,000,000	90,000,000												Х	
P1	L1100071	Highway System Preservation	123,930,000	123,930,000		1,090,962,000	1,090,962,000	(0.4.0		7/1/2017		6/30/2027			0/4/	4.000			X	
P2	0BP2001	Bridge Replacement Preservation	3,607,000	14,249,000	10,642,000	369,881,000	338,056,000	(31,825,000)		7/1/2017		6/30/2027		4,573,430	6/1/2020	4,878,808	4		Х	Rebalancing between preservaton programmatic items to reflect the 2020 update to the Project Delivery Plan. Additional future bienniums added.
P2	0BP2002	Bridge Repair Preservation	136,715,000	151,715,000	15,000,000	1,647,597,000	2,079,486,000	431,889,000		7/1/2017		6/30/2027		7,561,564	6/1/2020	7,248,748	11		X	Rebalancing between preservaton programmatic items to reflect the 2020 update to the Project Delivery Plan. Additional future bienniums added.
P2	0BP2003	Bridge Scour Prevention Preservation	1,721,000	1,721,000		35,307,000	35,250,000	(57,000)		7/1/2017		6/30/2027		1,926,843	4/3/2019	1,638,803	3		Х	Rebalancing between preservaton programmatic items to reflect the 2020 update to the Project Delivery Plan. Additional future bienniums added.
P2	0BP2004	Bridge Seismic Retrofit Preservation	37,980,000	12,182,000	(25,798,000)	193,473,000	193,473,000			7/1/2017		6/30/2027		2,636,168	2/19/2020	2,227,531	8		Х	Rebalancing between preservaton programmatic items to reflect the 2020 update to the Project Delivery Plan. Additional future bienniums added.

SubProg         BIN           P2         100934R           P2         109947B           P2         152099V           P2         152908E           P2         153203D           P2         200201K           P2         310407D           P2         400411A           P2         400612B           P2         400612A           P2         40064A           P2         629001D           P2         1000068           P2         12000075           P2         12000174           P2         12000203           P3         099915E           P3         099960P           P3         08P3001           P3         08P3002           P3         08P3003           P3         08P3004           P3         08P3005           P3         08P3006           P3         08P3007           P3         1405RRT           P3         08P3007           P3         1405RRT           P3         12000291           Q3         000005Q           Q3         100017Q	Project Title	19-21	19-21		nding Variance					Scn	edule	0		Awarded Contra	acts <sup>(*)</sup>		512	atus	
P2 1099478 P2 1099478 P2 152099V P2 152099V P2 152030D P2 200201K P2 310407D P2 400612A P2 400612A P2 400612A P2 11000068 P2 12000075 P2 12000203 P2 12000203 P3 08P3004 P3 08P3004 P3 08P3005 P3 08P3006 P3 08P3006 P3 08P3007 P3 08P3006 P3 08P3007 P3 08P3007 P3 08P3006 P3 08P3007	Project Title	440	19-21									A					_	<b>60</b>	
P2         109947B           P2         152098V           P2         152098E           P2         153203D           P2         200201K           P2         310407D           P2         400411A           P2         400612B           P2         400612A           P2         400694A           P2         619503K           P2         629001D           P2         12000075           P2         12000116           P2         12000174           P2         12000203           P3         099915E           P3         099950P           P3         08P3001           P3         08P3002           P3         08P3003           P3         08P3004           P3         08P3005           P3         08P3006           P3         08P3007           P3         1405RRT           P3         62000055           P3         12000291           Q3         000005Q           Q3         000005Q		20CONF <sup>(1)</sup>	Plan	19-21 Difference	Total 20CONF <sup>(1)</sup>	Total Plan	Total Difference	Amount Reserved for Risk <sup>(2)</sup>	Advertisement 20CONF	Advertisement Variance (months)	Operationally Complete 20CONF	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	In Progress	Comments 19-21 Q4 <sup>(3) and (4)</sup>
P2         109947B           P2         152098V           P2         152098E           P2         153203D           P2         200201K           P2         310407D           P2         400411A           P2         400612B           P2         400612A           P2         400694A           P2         619503K           P2         629001D           P2         12000075           P2         12000116           P2         12000174           P2         12000203           P3         099915E           P3         099950P           P3         08P3001           P3         08P3002           P3         08P3003           P3         08P3004           P3         08P3005           P3         08P3006           P3         08P3007           P3         1405RRT           P3         62000055           P3         12000291           Q3         000005Q           Q3         000005Q	SR 9/Pilchuck Creek - Replace Bridge	145,000		(145,000)	15,534,000		(15,534,000)		7/30/2012		6/10/2015	(13)	12,204,446	10/9/2012	8,891,324	12	X		Completed.
P2 152908E P2 153203D P2 200201K P2 310407D P2 400411A P2 400612B P2 400694A P2 619503K P2 629001D P2 12000075 P2 12000174 P2 12000203 P3 08P3001 P3 08P3002 P3 08P3004 P3 08P3005 P3 08P3006 P3 08P3006 P3 08P3007		10,934,000	4,024,000	(6,910,000)	51,314,000	50,904,000	(410,000)		3/2/2015		10/30/2020	(13)	27,318,728	12/19/2017	30,851,133	4		Х	completed.
P2		326,000	395,000	69,000	426,910,000	498,550,000	71,640,000		10/3/2016		6/30/2053							Х	
P2 200201K P2 310407D P2 400411A P2 400612B P2 400634A P2 619503K P2 629001D P2 11000068 P2 12000075 P2 12000174 P2 12000203 P3 08P3001 P3 08P3002 P3 08P3004 P3 08P3005 P3 08P3006 P3 08P3007 P3 08P3006 P3 08P3007 P3 08P3007 P3 08P3006 P3 08P3007 P3 08P3006 P3 08P3007 P3 08P3007 P3 08P3007	SR 529/Ebey Slough Bridge - Replace Bridge	1,000		(1,000)	33,045,000		(33,045,000)		4/26/2010		3/11/2013		28,057,110	6/16/2010	21,541,000	8	Х		Project completed but still has minor ongoing expenditures to complete
P2 400411A P2 400612B P2 400612B P2 400694A P2 619503K P2 629001D P2 L100006B P2 L2000075 P2 L2000203  P3 08P3001 P3 08P3002 P3 08P3004 P3 08P3005 P3 08P3006 P3 08P3007 P3 08P3007 P3 08P3007 P3 08P3007 P3 08P3007 P3 08P3006 P3 08P3007 P3 08P3007 P3 08P3006 P3 08P3007 P3 08P3007		87,000	13,000	(74,000)	18,826,000	18,826,000			10/13/2008		11/29/2010		53,746,892	1/29/2009	50,415,851	4	х		right of way activities. Moved to 0BI100B.
P2 400411A P2 400612B P2 400612B P2 400694A P2 619503K P2 629001D P2 L100006B P2 L2000075 P2 L2000203  P3 08P3001 P3 08P3002 P3 08P3004 P3 08P3005 P3 08P3006 P3 08P3007 P3 08P3007 P3 08P3007 P3 08P3007 P3 08P3007 P3 08P3006 P3 08P3007 P3 08P3007 P3 08P3006 P3 08P3007 P3 08P3007	Bridge	1.000		(4.000)	0.547.000		(0.547.000)		4/40/2044		0/45/2042		0.020.542	6/24/2044	0.405.707		. v		Completed
P2 400612A P2 400612B P2 400694A P2 619503K P2 629001D P2 12000075 P2 1200016 P2 12000174 P2 12000203  P3 08P3001 P3 08P3002 P3 08P3003 P3 08P3005 P3 08P3006 P3 08P3007 P3 1405RRT P3 62000055 P3 12000291 Q3 000009Q Q3 100015Q		1,000 76,000	76,000	(1,000)	8,547,000 6,095,000	6,095,000	(8,547,000)		4/18/2011 2/19/2008		9/15/2013 7/31/2008		8,838,513	6/24/2011	8,485,707	9	X		Completed.
P2 400694A P2 619503K P2 619503K P2 629001D P2 L1000068 P2 L200075 P2 L2000174 P2 L2000203  P3 U2000203  P3 U200075 P3 U200075 P3 U2000203  P3 U2000203  P3 U200020 P3 U200005 P3 U200005 P3 U200005 P3 U200005 P3 U200005 P3 U200091 Q3 U00009Q  Q3 U00015Q		50,000		(50,000)	10,000,000 10,245,000	10,000,000	(10,245,000)		2/2/2026 12/16/2013		6/1/2028 9/17/2015		11,692,593	2/3/2014	11,612,612	12	х	Х	Project completed but still has minor ongoing expenditures to complete
P2 400694A P2 619503K P2 619503K P2 629001D P2 L1000068 P2 L2000075 P2 L2000116 P2 L2000174 P2 L2000203  P3 U2000174 P3 U2000203  P3 U8P3001 P3 U8P3002 P3 U8P3005 P3 U8P3006 P3 U8P3006 P3 U8P3007 P3 U8P3007 P3 U8P3006 P3 U8P3007	SR 6/Rock Creek Br W - Replace Bridge	44,000		(44,000)	7,261,000		(7,261,000)		12/16/2013		9/17/2015		11,692,593	2/3/2014	11,612,612	12	х		right of way activities. Moved to 0BI100B.  Completed.
P2         619503K           P2         6290010           P2         6290010           P2         12000075           P2         12000116           P2         12000174           P2         12000203           P3         099915E           P3         099960P           P3         08P3001           P3         08P3002           P3         08P3003           P3         08P3004           P3         08P3005           P3         08P3006           P3         08P3007           P3         1405RRT           P3         62000055           P3         12000291           Q3         000009Q           Q3         100015Q		2,000		(2,000)	6,960,000		(6,960,000)		3/25/2013		7/3/2014		4,620,716	4/29/2013	4,077,490	8	X		Completed.
P2         L1000068           P2         L2000075           P2         L2000116           P2         L2000174           P2         L2000203           P2         L2000203           P3         099915E           P3         099960P           P3         08P3001           P3         08P3002           P3         08P3003           P3         08P3004           P3         08P3005           P3         08P3006           P3         08P3007           P3         1405RRT           P3         62000055           P3         12000291           Q3         000009Q           Q3         100015Q					3,302,000	3,302,000			10/18/2027		10/16/2029								X
P2         L2000075           P2         L2000116           P2         L2000174           P2         L2000203           P3         L2000291           Q3         L200009Q           Q3         L200015Q           Q3         L2000291           Q3         L2000291           Q3         L2000291           Q3         L2000291           Q3         L2000291		14,405,000	15,239,000	834,000	23,523,000	25,786,000	2,263,000		8/13/2018	15	11/15/2020	23	18,428,247	1/31/2020	20,149,777	4		Х	
P2         L2000116           P2         L2000174           P2         L2000203           P2         TNBPRES           P3         099915E           P3         08P3001           P3         08P3002           P3         08P3003           P3         08P3004           P3         08P3005           P3         08P3006           P3         08P3007           P3         1405RRT           P3         62000055           P3         L2000291           Q3         000009Q           Q3         100015Q		22,129,000	8,386,000	(13,743,000)	53,303,000	53,303,000			5/2/2016	(40)	2/14/2022	(4.0)	17,143,690	3/26/2018	13,999,349	6	.,	Х	
P2 L2000174 P2 L2000203  P2 L2000203  P3 L2000203  P3 D99960P  P3 D8P3001  P3 D8P3002  P3 D8P3004  P3 D8P3005  P3 D8P3006  P3 D8P3007  P3 D8P3007  P3 D8P3007  P3 Q2000055 P3 L2000291 Q3 D00009Q  Q3 D00009Q		487,000	487,000		8,300,000	8,300,000			10/1/2018	(10)	11/22/2019	(13)	5,896,872	3/28/2018	4,799,336	3 10	Х	Х	
P2 L2000203  P2 TNBPRES P3 099915E  P3 099960P  P3 0BP3001  P3 0BP3002  P3 0BP3004  P3 0BP3005  P3 0BP3006  P3 1405RRT P3 G2000055 P3 12000291 Q3 000009Q  Q3 100015Q	and Rail Rep	18,268,000	18,268,000	(9,634,000)	21,848,000	21,848,000	2,636,000	760,000	11/5/2018	13	1/15/2020	24	18,112,215	2/1/2019	19,530,453	10		X	Increase funded by CW programmatic
P3         099915E           P3         099960P           P3         08P3001           P3         08P3002           P3         08P3003           P3         08P3004           P3         08P3005           P3         08P3006           P3         08P3007           P3         1405RT           P3         12000291           Q3         000009Q           Q3         100015Q		11,000,000	546,000	(10,454,000)	11,970,000	13,754,000	2,754,000	760,000	1/6/2025	15	6/30/2027	24						^	Increase funded by CW programmatic.  X Increase is the funding gap identified in the most current project estimate.
P3		8,350,000 n 423,000	1,078,000 423,000	(7,272,000)	23,520,000 5,909,000	22,917,000 8,159,000	(603,000) 2,250,000		4/18/2016		10/12/2016		1,007,710	5/24/2016	999,186	3		X	Updated R&R plan.
P3 0BP3002  P3 0BP3003  P3 0BP3004  P3 0BP3005  P3 0BP3006  P3 0BP3007  P3 1405RT  P3 G200055  P3 12000291  Q3 000005Q  Q3 100015Q	Statewide Safety Rest Area Minor Projects and Emergent Need	s 350,000	350,000		4,155,000	4,505,000	350,000											Х	Future bienniums added.
P3 08P3003  P3 08P3004  P3 08P3005  P3 08P3006  P3 08P3007  P3 1405RRT  P3 G2000055  P3 L2000291  Q3 000005Q  Q3 000009Q	Emergency Relief Preservation	713,000	15,134,000	14,421,000	64,837,000	68,123,000	3,286,000		7/1/2017		6/30/2027			8/28/2020	491,000	6		Х	Increase to address Emergency Relief projects funded by 099960K.
P3	, , , , , , , , , , , , , , , , , , ,	4,590,000	13,590,000	9,000,000	136,953,000	180,197,000	43,244,000		7/1/2017		6/30/2027		985,709	7/21/2020	900,438	3		Х	Rebalancing between preservaton programmatic items to reflect the 2020 update to the Project Delivery Plan. Additional future bienniums added.
P3 0BP3005 P3 0BP3007 P3 1405RT P3 12000291 Q3 000005Q Q3 100015Q	Major Electrical Preservation	4,931,000	4,931,000		25,608,000	110,866,000	85,258,000		7/1/2017		6/30/2027		1,192,490	8/18/2020	794,931	3		х	Rebalancing between preservaton programmatic items to reflect the 2020 update to the Project Delivery Plan. Additional future bienniums added.
P3 08P3006  P3 08P3007  P3 1405RRT  P3 G200055  P3 L2000291  Q3 000005Q  Q3 100015Q	Major Drainage Preservation	5,345,000	3,345,000	(2,000,000)	27,488,000	144,488,000	117,000,000		7/1/2017		6/30/2027		1,010,381	4/15/2020	895,634	5		Х	Rebalancing between preservaton programmatic items to reflect the 2020 update to the Project Delivery Plan. Additional future bienniums added.
P3 1405RRT P3 G2000055 P3 L2000291 Q3 000005Q Q3 100015Q		2,996,000 9,423,000	2,996,000 4,423,000	(5,000,000)	16,988,000 34,894,000	18,488,000 50,003,000	1,500,000 15,109,000		7/1/2017 7/1/2017		6/30/2027 6/30/2027		2,085,000 586,615	4/15/2019 11/27/2019	1,509,065 339,698	5 7		X	Future bienniums added.  Rebalancing between preservaton programmatic items to reflect the 2020 update to the Project Delivery Plan. Additional future bienniums added.
P3 G2000055 P3 L2000291 Q3 000005Q Q3 000009Q Q3 100015Q	Preservation of Highway Safety Features	10,122,000	8,122,000	(2,000,000)	230,900,000	255,124,000	24,224,000		7/1/2017		6/30/2027		1,033,344	3/13/2020	859,585	4		Х	Rebalancing between preservaton programmatic items to reflect the 2020 update to the Project Delivery Plan. Additional future bienniums added.
P3 L2000291 Q3 000005Q Q3 000009Q Q3 100015Q	I-405/Bellevue to Lynnwood R&R - Preservation	3,018,000	1,457,000	(1,561,000)	474,722,000	1,272,884,000	798,162,000												X Updated R&R plan. Future bienniums added.
Q3 000005Q Q3 000009Q Q3 100015Q		26,683,000	21,517,000	(5,166,000)	37,038,000	37,038,000			9/6/2016		5/30/2019							Х	
Q3 000009Q Q3 100015Q	SR 99 Tunnel R&R - Preservation	10,000	79,000	69,000	311,300,000	460,008,000	148,708,000												X Updated R&R plan. Future bienniums added.
		6,149,000	4,195,000	(1,954,000)	37,095,000	1,500,000	27,438,000											x	The reserve has been reduced to fund projects identified for delivery through Q3 subprogram.  The funding provided is to establish The Virtual Coordination Center ( VCC) a multiagency tool designed to support the integrated management of the Seattle I-5 corridor. This project funding includes state match required for
	CD 537 0 CD 65 A day 12 CD 12	400.555	400.0		405.000	405.00-			42/24/25:-		4/20/20:-								federal funds provided by FHWA.
Q3 100017Q	SR 527 & SR 96 Adaptive Signal Control System (County lead)	106,000	106,000		135,000	135,000			12/21/2015		4/30/2018	14						Х	
	I-5 & I-90 Ramp Meter Enhancements	215,000	129,000	(86,000)	340,000	254,000	(86,000)		11/26/2018	6	4/30/2019	5	930,635	6/28/2019	1,198,330	1		X	The original project scope included work for ramp meter on I-90 EB at SR 900 and I-90 EB at Rainer. Both ramps were prioritized lower than other locations in the project. The CN costs were much higher than anticipated due to the work being spread around the region and due to a shortage of electrical contractors in the area. Available budget was not sufficient to cover the costs for these two ramps in addition to the other locations, so they were removed from the project.
Q3 100515Q	I-5/Northbound vicinity Marysville - Ramp Meters	13,000	15,000	2,000	866,000	308,000	(558,000)		7/2/2018	13	4/30/2019	12						Х	Project cancelled due to local community opposition to the project.
Q3 100516Q	I-5/CCTV Enhancement S 188th St to NE 80th St - Camera Installation	41,000	7,000	(34,000)	450,000	416,000	(34,000)		8/14/2017		12/30/2017	3					х		
Q3 100517Q		50,000	50,000		826,000	826,000			3/26/2018	4	10/30/2018	8	478,420	9/21/2018	659,929	2		Х	
Q3 100522Q	I-5/Mercer Street NB and SB Ramp Meter Systems	30,000	1,000	(29,000)	196,000	167,000	(29,000)		10/4/2010		9/30/2015						х		The NB and SB meters were constructed and are in operation, however, some modifications are needed to avoid impacts to another project. The additional funds are being used to move the NB meter futher downstream where it will function better with the new I-5 Mercer ramp layout.
Q3 109025Q	· · · · · · · · · · · · · · · · · · ·	197,000	197,000		250,000	250,000							930,635	6/28/2019	1,198,330	1		Х	
Q3 109062Q Q3 152233Q		840,000 731,000	75,000 731,000	(765,000)	840,000 799,000	855,000 799,000	15,000						930,635	6/28/2019	1,198,330	1		х	X

					Fu	nding Variance						hedule			Awarded Contr	acts (5) and (6)		Sta	atus	
						Talling Variation			-			licuaic			Awarded Contr	acis		Juli	1100	
SubProg	BIN	Project Title	19-21 20CONF <sup>(1)</sup>	19-21 Plan	19-21 Difference	Total 20CONF <sup>(1)</sup>	Total Plan	Total Difference	Amount Reserved for Risk <sup>(2)</sup>	Advertisement 20CONF	Advertisement Variance (months)	Operationally Complete 20CONF	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	In Progress	29 Comments 19-21 Q4 <sup>(3) and (4)</sup>
Q3	152711Q	SR 527/Bothell to Dumas Rd - Pedestrian & Bicycle Improvements	58,000	58,000		129,000	129,000			6/2/2016		12/30/2017	(2)					х		
Q3	200212Q	US 2 Vicinity Variable Message Signs	167,000	166,000	(1,000)	215,000	214,000	(1,000)											Х	
Q3	202000W	SR20/Wauconda Summit - RWIS and Camera	166,000	166,000		366,000	366,000			3/6/2017		8/1/2017						Х		
Q3	202400Q	NCR Basin ITS Phase 3	397,000	520,000	123,000	430,000	553,000	123,000		9/18/2017		5/30/2018						X		The cost increase was due to higher costs for steel due to tariffs and increased construction bids nationwide during the delivery timeframe of this project.
Q3 Q3	228500Q 300519Q	SR 285/Wenatchee Area - ITS Conduit I-5/Olympia Area Southbound - Congestion Management	450,000 797,000	192,000 797,000	(258,000)	450,000 797,000	451,000 797,000	1,000						873,704	4/9/2019	927,777	2		Х	X
Q3 Q3	316706Q 351207R	SR 167/SR 410 to SR 18 - ITS SR 512/I-5 to SR 7 EB - Congestion Management	100,000 474,000	189,000 659,000	89,000 185,000	1,000,000 496,000	1,089,000 681,000	89,000 185,000		1/4/2021 11/5/2018	8	10/15/2021 3/30/2019	86 9	395,876	2/25/2020	406,736	7		х	X  Newly programmed project as part of Q3 Subprogram's Six-Year Delivery Plan
Q3	400016T	Vancouver Urban ITS Device Infill	24,000		(24,000)	900,000	876,000	(24,000)		4/18/2016		3/24/2017		611,170	5/26/2016	648,115	3	х		ridii
Q3	400019Q	Centralized Signal System Enhancements	446,000	446,000		452,000	452,000			6/3/2019									Х	
Q3 Q3	400019R 400019V	I-5/I-205 Urban Ramp Meter - Phase 1	36,000 9,000	27,000	(9,000) (9,000)	678,000 151,000	669,000 142,000	(9,000) (9,000)		2/5/2018		5/19/2019	15	597,832	7/31/2018	539,913	2	X	х	
Q3	400013V 401417Q	Regional Video Sharing SR 14 ATIS Infill; I-5 to Evergreen	691,000	668,000	(23,000)	1,108,000	1,085,000	(23,000)		9/24/2018	1	6/21/2019		732,719	12/12/2018	640,307	2		X	
Q3	414119Q	SR 141/Flashing School Zone Signs	1,000	,	(1,000)	19,000	18,000	(1,000)				., ,				,		Х		
Q3 Q3	420520Q 420522Q	I-205/NB Mill Plain On-Ramp - Ramp Meter I-205/SB Mill Plain and SB 18th St On-Ramps - Ramp Meters	466,000 26,000	466,000 16,000	(10,000)	466,000 71,000	466,000 61,000	(10,000)		10/19/2020		4/30/2021							Х	X PE Phase completed under budget
Q3	509019Q	I-90/SR 18 Interchange Vic EB - Install VMS	400,000	278,000	(122,000)	400,000	401,000	1,000												X
Q3 Q3	518203Q 524001Q	I-182/Argent Rd Vicinity EB - Install VMS SR 240/Jadwin Ave to I-182 - Install Traffic Cameras	520,000 24,000	363,000	(157,000) (24,000)	520,000 261,000	521,000 237,000	1,000 (24,000)		2/27/2017		10/27/2017	1	5,860,553	4/13/2017	6,157,323	2	x		X
Q3	600024Q	Eastern Region CCTV Systems - New Installs	45,000	5,000	(40,000)	311,000	271,000	(40,000)		4/9/2018	6	11/16/2018	7	85,294	11/16/2018	115,134	3	X		Project completed under budget.
Q3	609004Q	I-90/Sprague Rest Area Traveler Information	23,000	23,000		133,000	133,000			1/29/2014		7/31/2015						X		
Q3	609006Q	Spokane Area Traffic Volume Collection	18,000		(18,000)	406,000	388,000	(18,000)			_		_						X	
Q3 Q3	609007Q 609047Q	Spokane Area Traffic Volume Collection I-90/Freeway/Arterial Integrated Corridor Management 2019 - 2021	337,000 510,000	337,000 264,000	(246,000)	351,000 550,000	351,000 550,000			2/5/2018	9	11/16/2018	7						Х	x
Q3	639516Q	US 395/Hawthorne Rd - Intersection Improvements	5,000	5,000		953,000	953,000			4/18/2016		9/21/2016		434,694	5/17/2016	398,578	2	X		
Q3 W1	L2000338 900001G	SR 99 Aurora Bridge ITS Point Defiance Tml Preservation	700,000	700,000		700,000 12,361,000	700,000 12,512,000	151,000											х	X
W1	900001H	Point Defiance Tml Improvement	304,000	304,000		665,000	665,000	131,000						251,465	8/8/2017	218,868	2	X		
W1	900002G	Tahlequah Tml Preservation				18,470,000	18,551,000	81,000											Х	
W1	900002Н	Tahlequah Tml Improvement	782,000	704,000	(78,000)	851,000	1,068,000	217,000											X	Project cost on slope stabilization project has increased due to extend PE costs and delays associated with the coordination with King County on a solution for this unique slope, which is more of a berm. Some CN increase was also realized as feasible option became more apparent.
W1	900005M	Fauntleroy Tml Preservation	6,786,000	2,312,000	(4,474,000)	109,393,000	104,869,000	(4,524,000)	9,534,602										Х	Defered preservation work in the 31-33 biennium outside the 16 year
W1	900006S	Vashon Tml Preservation	582,000	219,000	(363,000)	19,238,000	22,111,000	2,873,000											Х	project list. Cash flow adjustment between 19-21 and 21-23. Future Preservation Placeholder assets were added as evaluations and
W1	900006T	Vashon Tml Improvement	68,000		(68,000)	101,000	33,000	(68,000)										Х		inspection change preservation priorities  Removed and re-prioritized unused portion of POF agreement dollars from
W1	900010L	Seattle Tml Preservation	154,816,000	154,829,000	13,000	466,415,000	467,981,000	1,566,000						24,079,470	4/20/2017	24,079,471	1		Х	19-21 Increase from federal grant associated with bike facility at colman dock
W1 W1	900010M 900012K	Seattle Tml Improvement Port Townsend Tml Preservation	3,711,000	3,711,000		5,399,000 18,982,000	5,399,000 21,909,000	2,927,000	440,000										X X	Added Security Preservation from Security Placeholder, and programed
W1	900012L	Dest Toursee of Trail Insure consent	1,000	1,000		3,000	3,000											X		Trestle Rehabilitation project starting in 27-29.
W1	9000121	Port Townsend Tml Improvement  Lopez Tml Preservation	406,000	239,000	(167,000)	10,888,000	11,144,000	256,000											х	
W1	900022J	Lopez Tml Improvement	87,000	87,000		534,000	534,000												Х	
W1	900024F	Shaw Tml Preservation	275 222	404.000	(474 000)	5,915,000	3,356,000	(2,559,000)											X	Deferred some preservation work outside the 16 year project list.
W1 W1	900026P 900026Q	Orcas Tml Preservation Orcas Tml Improvement	275,000 137,000	104,000 132,000	(171,000) (5,000)	14,886,000 2,045,000	13,251,000 2,335,000	(1,635,000) 290,000						584,369	9/1/2016	759,415	3		X	Deferred some preservation work outside the 16 year project list.  Added a Visual Paging project to 21-23.
W1	900028U	Friday Harbor Tml Preservation	243,000	92,000	(151,000)	10,395,000	11,128,000	733,000						30 1,303	3/1/2010	755,115	J		Х	Delayed preservation work in 21-23, and added new preservation work at the end of the 16 year plan.
W1	900040N	Eagle Harbor Maint Facility Preservation	8,000	1,000	(7,000)	49,394,000	42,062,000	(7,332,000)						270 707	4/10/2012	225 000	-		X	Deferal of preservation work outside the 16 year window.
W1	9000400	Eagle Harbor Maint Facility Improvement	1,368,000	2,449,000	1,081,000	15,839,000	20,585,000	4,746,000						279,707	4/10/2012	225,999	5		X	Cost increase and scope change on Slip F project. As the 30% design and estimate were being completed a geotech report was included that showed soils far worse than expected. This drove up the costs of all in-water structures which is a large percent of the project. Additionally Alternative B in the predesign report was selected which reduces long term maintenance costs due to side access to the vessel, which is an update to the project
W1	902017K	Coupeville (Keystone) Tml Preservation				17,203,000	16,319,000	(884,000)											Х	scope.  Deferal of preservation work outside the 16 year window.
W1		Coupeville (Keystone) Tml Improvement	199,000	93,000	(106,000)	201,000	339,000	138,000											X	Scope change and cost increase for new Agents Office project. Project scope and funding was originally associated with a plan to re-locate the Southworth agents office that would be replaced with planned Southworth Trestle replacement project. That project has been delayed, and the new solution at Coupeville is to construct a new office increasing the costs.
W1	902020C	Anacortes Tml Preservation	2,386,000	897,000	(1,489,000)	76,639,000	68,266,000	(8,373,000)	2,300,000					3,541,410	4/20/2015	3,436,409	5		Х	Delayed work in 19-21 into 21-23. Deferred some preservation work outside the 16 year project list.
W1	902020D	Anacortes Tml Improvement	1,832,000	1,873,000	41,000	7,296,000	7,337,000	41,000	2 007 020					576,529	8/22/2019	787,922	2		X	Deferred some preservation work outside the 15 year against list
W1 W1	910413Q 910413R	Edmonds Tml Preservation Edmonds Tml Improvement	355,000 522,000	398,000 318,000	43,000 (204,000)	60,403,000 27,723,000	57,235,000 27,722,000	(3,168,000) (1,000)	2,997,030					201,704	11/19/2018	271,054	6		X	Deferred some preservation work outside the 16 year project list.
AAT	310413N	Lamonas IIII IIIproveniene	322,000	313,000	(204,000)	27,723,000	21,122,000	(1,000)		1				201,704	11/13/2010	271,004			^	

						P					0.1	. 1 1:				. (5) and (6)			u	
				1	Fu	nding Variance			<u> </u>		Sch	edule	1		Awarded Conti	racts (3) and (6)		S	tatus	
SubProg	BIN	Project Title	19-21 20CONF <sup>(1)</sup>	19-21 Plan	19-21 Difference	Total 20CONF <sup>(1)</sup>	Total Plan	Total Difference	Amount Reserved for Risk <sup>(2)</sup>	Advertisement 20CONF	Advertisement Variance (months)	Operationally Complete 20CONF	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	In Progress	Comments 19-21 Q4 <sup>(5) and (4)</sup>
W1	910414P	Kingston Tml Preservation	3,100,000	2,161,000	(939,000)	48,019,000	65,044,000	17,025,000						502,703	12/26/2019	439,803	2		Х	Delayed work in 19-21 into 21-23. New preservation work added to end of the 16 year plan. The 20LEGCOR budget related to 19LEGFIN did not contain any Preservation dollars in 33-35, so in the latest budget request we actually added 4 years to the list. Kingston has a large amount of preservation needs coming due in 33-35 and 35-37.
W1	916008R	Southworth Tml Preservation	2,576,000	324,000	(2,252,000)	46,906,000	40,710,000	(6,196,000)											Х	Reduction due to program balancing. The terminal costs will have to be addressed in the future.
W1	930410T	Bremerton Tml Preservation	446,000	437,000	(9,000)	47,036,000	46,863,000	(173,000)	1,453,000										Х	
W1	930410U	Bremerton Tml Improvement	654,000	559,000	(95,000)	1,371,000	1,276,000	(95,000)	500.000										X	
W1 W1	930513G 930513H	Bainbridge Island Tml Preservation  Bainbridge Island Tml Improvement	11,124,000 32,000	7,388,000	(3,736,000)	64,463,000	65,248,000 121,000	785,000	500,000						12/4/2015	145,115		X	Х	Delay in 19-21 preservation work. Cumulative increase in out biennia preservation work.
W1	952515P	Mukilteo Tml Improvement	84,478,000	85,464,000	986,000	187,347,000	188,333,000	986,000						9,221,762	1/30/2015	8,158,480	6	^	Х	Addtion of IT Network Infrastructure project in 19-21 with Federal Grant Dollars.
W1	952516R	Clinton Tml Preservation	400,000	403,000	3,000	15,886,000	18,129,000	2,243,000											X	Increase in new preservation work at the end of the 16 year plan.
W1 W1	952516S 998521A	Clinton Tml Improvement  RFP Development and Installation of a One Account-Based	25,000 153,000	25,000 154,000	1,000	35,919,000 402,000	34,025,000 403,000	(1,894,000) 1,000	5,900,000										X	
		Ticketing System	200,000		_,,,,,	,		_,												
W1 W1	998521B 998602A	Life Extension of Electronic Fare System (EFS) WSF/IT Terminal Telecommunications	11,000 500,000	26,000 500,000	15,000	1,167,000 500,000	1,182,000 775,000	15,000 275,000											Х	X Added funding for the second step of the Telecommunications upgrade in 21-
W1	998603A	WSF/Systemwide - Ladder Safety	260,000	222,000	(38,000)	260,000	222,000	(38,000)												Reduced scope change Certain elements of the project have been completed with maintenance funding in program X, so the scope and cost estimate for program W have been reduced.
W1	998604A	WSF/IT EFS Preservation	450,000	544,000	94,000	450,000	611,000	161,000												X Increase in EFS preservation requirements.
W1	998901J	WSF/Administrative Support - Allocated to W1	7,937,000	7,463,000	(474,000)	41,686,000	41,212,000	(474,000)											Х	
W1 W1	998925A 998926A	Security System Upgrades Placeholder for W1 WSF/Systemwide Terminals - Out Biennia Security LCCM Preservation Needs	404,000	64,000 798,000	(340,000) 798,000	3,093,000 10,940,000	2,753,000 10,815,000	(340,000) (125,000)											Х	Dollars moved to terminal specific projects from placeholder BIN.  X Dollars moved to terminal specific projects from placeholder BIN.
W1	G2000087	Electric Ferry Planning Team	495,000	495,000		495,000	495,000												X	
W1 W1	L1000016 L1000168	Primavera Project Management System  Seattle Tml - Slip 2 and LCCM	348,000	348,000		2,351,000 46,210,000	2,351,000 43,111,000	(3,099,000)											X	Addition of Life Cycle preservation work to the end of the 16 year plan.
W1	L2000007	Terminal Project Support	7,501,000	7,415,000	(86,000)	88,378,000	88,292,000	(86,000)											Х	
W1	L2000110	Ferry Vessel and Terminal Preservation				20,964,000	8,386,000	(12,578,000)												X Moved dollars into specific Seattle Terminal Electrification, and Bainbridge Terminal Electrification BINs.
W1		Clinton Tml Road Improvements	796,000	1,767,000	971,000	3,030,000	4,001,000	971,000						1,697,806	11/5/2018	1,833,755	5		Х	Increase to the project is \$100k, the remainder is being double counted and will be reduced this biennium.
W1 W1	L2000300 L2200083	ORCA Card Next Generation	2,300,000 102,000	2,224,000 161,000	(76,000) 59,000	3,500,000 1,418,000	3,501,000 1,477,000	1,000 59,000										х		X
W2	944401D	ADA Visual Paging Project  MV Issaquah Preservation	2,736,000	388,000	(2,348,000)	52,224,000	56,859,000	4,635,000										^	Х	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2	944401E	MV Issaquah Improvement	121,000	178,000	57,000	2,441,000	2,469,000	28,000											Х	nepail goals of Asset Management Flam.
W2	944402D	MV Kittitas Preservation	2,696,000	3,150,000	454,000	51,894,000	48,696,000	(3,198,000)							6/8/2017	2,534,600			Х	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2	944402E	MV Kittitas Improvement	2,000	129,000	127,000	2,232,000	2,165,000	(67,000)											X	
W2 W2	944403D 944403E	MV Kitsap Preservation MV Kitsap Improvement	2,934,000 608,000	280,000 174,000	(2,654,000) (434,000)	36,846,000 2,717,000	37,198,000 2,251,000	352,000 (466,000)											X	
W2	944404D	MV Cathlamet Preservation	1,418,000	3,348,000	1,930,000	47,682,000	45,085,000	(2,597,000)							9/27/2019	1,070,999			X	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2	944404E	MV Cathlamet Improvement	664,000	165,000	(499,000)	2,736,000	2,199,000	(537,000)											Х	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2	944405D	MV Chelan Preservation	5,248,000	5,026,000	(222,000)	62,016,000	61,120,000	(896,000)							11/9/2017	1,710,796			Х	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2	944405F	MV Chelan Improvement	274,000	140,000	(134,000)	2,221,000	2,071,000	(150,000)							11/19/2015	1,391,290			Χ	
W2	944406D	MV Sealth Preservation	223,000	629,000	406,000	52,652,000	53,702,000	1,050,000											Х	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2 W2	944406E 944413B	MV Sealth Improvement MV Tillikum Preservation	168,000 322,000	95,000 993,000	(73,000) 671,000	2,134,000 1,223,000	2,024,000 1,894,000	(110,000) 671,000							6/12/2020	840,671			X	Funding aligned with capital investment plan to best meet State of Good
W2	944413C	MV Tillikum Improvement	81,000	44,000	(37,000)	1,623,000	1,516,000	(107,000)	-										Х	Repair goals of Asset Management Plan.
W2	944432G	MV Elwha Preservation	1,695,000	1,868,000	173,000	29,781,000	29,954,000	173,000											X	
W2	944432H	MV Elwha Improvement	266,000	84,000	(182,000)	2,000,000	295,000	(1,705,000)											Х	Ship has been retired due to excessive corrosion. These funds were reprogrammed to highest priority need.
W2	944433D	MV Kaleetan Preservation	2,823,000	2,211,000	(612,000)	32,841,000	25,740,000	(7,101,000)							6/2/2015	3,959,033			Х	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2 W2	944433E 944434D	MV Yakima Preservation	473,000 5,543,000	304,000 5,790,000	(169,000) 247,000	2,555,000 46,562,000	2,333,000 39,140,000	(222,000)							5/22/2015	366,428			X	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2 W2	944434E 944441B	MV Yakima Improvement MV Walla Walla Preservation	186,000 1,051,000	119,000 1,446,000	(67,000) 395,000	2,562,000 37,839,000	2,425,000 38,439,000	(137,000) 600,000											X	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2	944441C	MV Walla Walla Improvement	63,000	90,000	27,000	2,284,000	2,329,000	45,000											X	
W2	944442B	MV Spokane Preservation	8,650,000	9,702,000	1,052,000	64,792,000	67,765,000	2,973,000											X	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2	944442C	MV Spokane Improvement	455,000	68,000	(387,000)	2,307,000	1,895,000	(412,000)											X	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.  Funding aligned with capital investment plan to best meet State of Good
W2	944471A	MV Chetzemoka Preservation	1,110,000	715,000	(395,000)	45,762,000	46,964,000	1,202,000											X	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.  Funding aligned with capital investment plan to best meet State of Good.
W2	944476B	MV Chetzemoka Improvement	156,000	478,000	322,000	1,799,000	2,077,000	278,000											Х	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.

					Fur	nding Variance					Sch	nedule			Awarded Contra	acts <sup>(5) and (6)</sup>		Statu	s	
SubProg	BIN	Project Title	19-21 20CONF <sup>(1)</sup>	19-21 Plan	19-21 Difference	Total 20CONF <sup>(1)</sup>	Total Plan	Total Difference	Amount Reserved for Risk <sup>(2)</sup>	Advertisement 20CONF	Advertisement Variance (months)	Operationally Complete 20CONF	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	Sea Control	Comments 19-21 Q4 <sup>(3) and (4)</sup>
W2	944477A	MV Salish Preservation	1,199,000	744,000	(455,000)	56,168,000	52,757,000	(3,411,000)										2	(	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2 W2		MV Salish Improvement MV Kennewick Preservation	296,000 558,000	404,000 137,000	108,000 (421,000)	2,107,000 53,721,000	2,158,000 54,573,000	51,000 852,000											(	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2 W2	944478C 944499C	MV Kennewick Improvement MV Puyallup Preservation	215,000 4,847,000	373,000 1,265,000	158,000 (3,582,000)	3,305,000 87,455,000	3,420,000 89,150,000	115,000 1,695,000										3	(	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2	944499D	MV Tacoma Preservation	17,467,000	14,058,000	(3,409,000)	141,160,000	152,753,000	11,593,000							3/15/2012	1,432,265		2	(	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2	944499E	MV Wenatchee Preservation	16,104,000	12,766,000	(3,338,000)	113,430,000	120,801,000	7,371,000							11/1/2019	3,252,825		,	(	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2 W2	944499F 944499G	MV Puyallup Improvement MV Tacoma Improvement	190,000 152,000	51,000 1,081,000	(139,000) 929,000	2,776,000 3,143,000	2,568,000 4,430,000	(208,000) 1,287,000							3/12/2019	400,694		2		Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2	944499H	MV Wenatchee Improvement	411,000	234,000	(177,000)	2,560,000	2,318,000	(242,000)										2	(	nepair gods of Asset Wallagement Flats.
W2 W2	990040W 990041W	MV Chimacum Preservation MV Chimacum Improvement	1,177,000 255,000	3,162,000 526,000	1,985,000 271,000	41,480,000 1,569,000	43,599,000 1,302,000	2,119,000 (267,000)							2/19/2020	1,765,878			(	Funding increased to accommodate COVID-19 delays. Funding aligned with capital investment plan to best meet State of Good
W2	990051A	MV Suquamish Improvement	120,000	139,000	19,000	120,000	157,000	37,000											>	Repair goals of Asset Management Plan.  Funding aligned with capital investment plan to best meet State of Good
W2	998951A	WSF/Administrative Support - Allocated to W2	2,893,000	2,776,000	(117,000)	86,351,000	86,234,000	(117,000)											(	Repair goals of Asset Management Plan.
W2	998951F	Security System Upgrades Placeholder for W2	259,000	118,000	(141,000)	4,382,000	6,373,000	1,991,000										Х		Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2 W2	998951P G2000080	New CMAQ Grants Placeholders Electric Vessel RFP	2,843,000 228,000	143,000 228,000	(2,700,000)	2,843,000 601,000	2,943,000 601,000	100,000										,	· ·	X
W2	G2000084	Electric Ferry - Conversion	43,000,000	15,526,000	(27,474,000)	43,000,000	43,526,000	526,000										2		Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2	L1000006	MV Tokitae Preservation	333,000		(333,000)	28,917,000	24,392,000	(4,525,000)										2	(	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2	L1000007	MV Samish Preservation	290,000	167,000	(123,000)	35,102,000	32,453,000	(2,649,000)											(	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2	L1000008	MV Tokitae Improvement	192,000	102,000	(90,000)	1,725,000	1,095,000	(630,000)											(	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2 W2		MV Samish Improvement  #3 - 144-Capacity Vessel (MV Chimacum)	133,000 470,000	88,000 467,000	(45,000)	1,869,000 122,194,000	1,289,000	(580,000)							2/24/2005	11 107 229			(	Funding aligned with capital investment plan to best meet State of Good Repair goals of Asset Management Plan.
W2	L2000006	Vessel Project Support	4,117,000	4,117,000	(3,000)	46,156,000	51,757,000	5,601,000							2/24/2003	44,467,226		)	(	Added on-going items approved in 19-21 to the 21-23 amount. Items added are salary increases and the deputy director position.
W2	L2000109	#4 - 144 capacity vessel	157,000	157,000		122,935,000	122,935,000											2		
W2 W2	L2000301 L2000329	Maintenance Management System #1 New Vessel - 144 Hybrid Electric	400,000 99,000,000	400,000 35,547,000	(63,453,000)	400,000 188,000,000	400,000 188,000,000												>	
W2		#1 - 144-Capacity Vessel (MV Tokitae)	212,000	212,000	(***, ****,	123,159,000	123,159,000								2/24/2005	44,487,228			(	
W2	L2200039	#2 - 144-Capacity Vessel (MV Samish)	171,000	171,000		119,338,000	119,338,000	40.000.000							2/24/2005	44,487,228			(	
W3 Y4	999910K 700000E	Emergency Repair ARRA Program Management	5,357,000 2,000	5,357,000 2,000		56,427,000 51,903,000	66,427,000 51,903,000	10,000,000							10/10/2019	249,000		X	(	
Y4	700001C	New Locomotives (8) (ARRA)	494,000	494,000		59,697,000	59,697,000											X		
Y4	700010C	Passenger Rail Equipment Replacement - Insurance	10,000,000	4,031,000	(5,969,000)	27,746,000	71,746,000	44,000,000										v	>	X Added Federal Funds from BUILD grant and state funds from HSR003 and P02001A to match the federal funds
Y4 Y4	770220A HSR001	Seattle- King Street Station Track Upgrades (ARRA) State Corridor Safety and Positive Train Control Compliance	1,000 1,500,000	1,000	(1,500,000)	28,382,000 1,500,000	28,382,000 1,500,000											X	>	X
Y4 Y4	HSR002 HSR003	Locomotive Service Equipment and Overhaul Existing Passenger Rail Equipment Compatibility and Reliability	3,369,000 10,500,000	3,369,000	(10,500,000)	4,001,000 10,500,000	4,001,000	(10,500,000)											>	X Funds moved to 700010C to cover the match for the BUILD grant.
Y4	HSR004	Point Defiance Bypass Revenue Service	4,351,000	4,351,000		9,000,000	9,000,000												(	
Y4	HSR005	Operational Modifications after new Service Launch	1,000,000		(1,000,000)	1,000,000	1,000,000													Cash flow adjustment to align with delivery assumptions.
Y4 Y4	HSR006 L2220057	HSR Program Closeout  Cascades Corridor Slide Prevention and Repair	86,000 7,645,000	86,000 7,645,000		501,000 35,036,000	501,000 35,036,000												′	
Y4	P02001A	Cascades Train Sets - Overhaul	1,608,000	7,043,000	(1,608,000)	9,004,000	7,396,000	(1,608,000)											`	Funds moved to 700010C to cover the match for the BUILD grant.
Y5	700401A	W&I Railroad - Marshall to Oakesdale Track Rehab (2019 FRAP)	780,000	780,000	, , , , ,	780,000	780,000	, , , ,												Č
Y5	700602A	Washington Eastern - Track Rehab - MP 11-24, 37-57 (2019 FRAP)	812,000	812,000		812,000	812,000													
Y5	720201A	Columbia Walla Walla Railroad - Aggregate Hopper Cars (2019 FRAP)	312,000	312,000		312,000	312,000													
Y5 Y5	720311A 721410A	Port of Pend Oreille - Usk to Newport Track Rehab (2019 FRAP)  Port of Benton - Yakima & Berry Bridges & Jadwin Ave Xing	624,000 250,000	624,000 250,000		624,000 250,000	250,000													
Y5	721410A 721410B	(2019 FRIB)  Port of Benton - Yakima & Berry Bridges & Jadwin Ave Xing	1,560,000	1,560,000		1,560,000	1,560,000													
Y5		(2019 FRAP)  Port of Everett - South Terminal Modernization Project ( 2019	6,157,000	6,157,000		6,157,000	6,157,000													
		FRIB)										0141								
Y5 Y5	725910A 726811A	Ridgefield Rail Overpass  Tacoma Rail - Tote Yard Improvement (2019 FRIB)	906,000	906,000 400,000		909,000 400,000	909,000 400,000					6/1/2017						1 2	(	
Y5	726813A	Tacoma Rail - Marine View Drive Track Rehab (2019 FRAP)	1,144,000	1,144,000		1,144,000	1,144,000													
Y5	726821A	Tacoma Rail - Mazda Siding Upgrade (2019 FRIB)	240,000	240,000		240,000	240,000													
Y5	741110A	Columbia Basin Railroad - Wheeler to Moses Lake Rehab (2019 FRAP)	728,000	728,000		728,000	728,000													
Y5	744210A	Puget Sound & Pacific Railroad - Hoquiam Bridge (2019 FRAP)	874,000	874,000		874,000	874,000													

																(5) and (6)		•		
					Fu	nding Variance		1			Sch	edule			Awarded Contra	acts(3) and (0)		Stat	IS	
SubProg	BIN	Project Title	19-21 20CONF <sup>(1)</sup>	19-21 Plan	19-21 Difference	Total 20CONF <sup>(1)</sup>	Total Plan	Total Difference	Amount Reserved for Risk <sup>(2)</sup>	Advertisement 20CONF	Advertisement Variance (months)	Operationally Complete 20CONF	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	Future Com	ments 19-21 Q4 <sup>(3) and (4)</sup>
Y5	750101A	Rainier Rail - Blakeslee to Chehalis Bridges (2019 FRAP)	458,000	458,000		458,000	458.000													
Y5		Snohomish Co - 240th St/SR9 Grade Crossing Improvements (2015 FRAP)	34,000	34,000		185,000	185,000											Х		
Y5	757111A	Central Washington RR - Sunnyside to Granger Track Rehab (2019 FRAP)	676,000	676,000		676,000	676,000													
Y5	F01000A	Statewide - Freight Rail Investment Bank	89,000		(89,000)	36,832,000	46,832,000	10,000,000											x	
Y5	F01001A	Statewide - Emergent Freight Rail Assistance Projects				41,030,000	49,610,000	8,580,000											x	
Y5	F01111B	Palouse River and Coulee City RR - Rehabilitation	798,000	798,000		12,345,000	12,345,000												x	
Y5	L1000146	Grays Harbor Rail Corridor Safety Study	226,000	226,000		301,000	301,000												X	
Y5	L1000147	South Kelso Railroad Crossing	11,678,000	9,843,000	(1,835,000)	25,001,000	25,001,000													flow adjustment to align with delivery assumptions.
Y5	L1000167	Bridge 12 (Salmon Creek) Replacement	2,605,000	2,605,000		2,801,000	2,801,000												X	
Y5		Chelatchie Prairie Railroad - Railroad Tunnel Emergency Repairs		150,000		151,000	151,000												X	
Y5		West Plains/Spokane International Airport Rail Development	104,000	104,000		2,001,000	2,001,000												×	
Y5	L1000191	PV Hooper Track Improvements	3,718,000	3,718,000		3,801,000	3,801,000												X	
Y5	L1000233	Chelatchie Prairie Railroad Roadbed Rehabilitation	1,500,000	1,500,000		1,500,000	1,500,000												X	
Y5		Port of Moses Lake Northern Columbia Basin Railroad Feasibility Study	250,000	250,000		250,000	250,000												X	
Y5	L1000239	Grade Separation at Bell Road	1,000,000	1,000,000		1,000,000	1,000,000												X	
Y5	L1000242	Spokane Airport Transload Facility	500,000	500,000		500,000	500,000												X	
Y5		Port of Moses Lake	17,247,000	17,247,000		20,901,000	20,901,000												x	
Y5	L1100083	Port of Warden Rail Infrastructure Expansion	29,000	29,000		2,002,000	2,002,000											Х		
Y5	L2000173	Connell Rail Interchange	9,554,000	2,000	(9,552,000)	10,001,000	10,001,000												X Cash	flow adjustment to align with delivery assumptions.
Y5	L2000179	Highline Grain LLC - PCC Central WA Branch Rehab (2015 FRAP)	1,467,000	1,467,000		7,337,000	7,337,000												x	
Y5	L2000191	Palouse River and Coulee City RR - Rehabilitation - New Law	16,357,057	16,357,057		53,007,057	53,007,057							8,664,667	1/13/2020	9,184,032	3		x	
Y5	L2000289	Rail Crossing Improvements at 6th Ave. and South 19th St.	1,149,000	1,149,000		1,151,000	1,151,000												х	

						Fur	nding Variance				So	chedule			Awarded Cont	racts <sup>(5) and (6)</sup>			Status	
s	ubProg	BIN	Project Title	19-21 20CONF <sup>(1)</sup>	19-21 Plan	19-21 Difference	Total 20CONF <sup>(1)</sup>	Total Plan	Total Difference	Amount Reserved for Risk <sup>(2)</sup>	Advertisement 20CONF Advertisement Variance (months)	Operationally Complete 20CONF	Operationally Complete Variance (months)	Engineers Estimate	Award Date	Award Amount	No. of Bidders	Completed	In Progress	Comments 19-21 Q4 <sup>(3) and (4)</sup>

#### Notes:

- Represents final legislative TEIS versions (20CONF)

- In addition to risk reserves established to mitigate known risks, each project includes an amount for unknown risk or contingency. This amount may vary, but department guidelines state that it should typically be 4% of the contract amount.

  Explanations are provided for variances greater than \$500,000/biennium or \$500,000/total project cost when compared to the latest legislative final TEIS version.

  Explanations are provided for variances greater than 3 months in Advertisement Date or in Operationally Complete Date when compared to the latest legislative final TEIS version.

  There may be more than one contract associated with a PIN or BIN. Also, the award amount will be different than the construction amount (sales tax, construction engineering, and contingency, etc.). Additionally, a contract may be associated with more than one BIN and the same information will be shown for each BIN. Individual contract information in the programmatic BIN is not included in this report.

# WSDOT Pursuant to ESHB 2322, Section 311 Quarterly Reporting Requirements for Capital Programs 2019-21 Biennium Quarter 4

PIN	Source PIN	Source Project Title	Rev.	Permit	Activity	Total	Prior 09 -	11 11 -	13 13	3 - 15	15 - 17	17 - 19	19 - 21	21 - 23	23 - 25	25 - 27	Future
09930E		gram - High & Med. Risk (TPA)	Package TPA	Corps	Weed Control, Litter Pick-up, and Plant	16,253	0		3,356	0	0	0	0	0	0	0	
)9930E	100543M I-5/SR 526 to Marine	Niew Drive - Add HOV Lanes	Nickel	Corps	Replacement Weed Control, Litter Pick-up, Plant	76,873	0	0 24	1,273	26,200	16,800	9,600	0	0	0	0	
3300L	100343W 1-0/010 020 to Walling	VICW DIVC - Add TIOV Edites	HIGHGI	Corps	Replacement, permit coordination, and R/W	70,075	Ü	0 2-	7,270	20,200	10,000	3,000	Ü	Ü	· ·		
9930E	100552S I-5/SR 532 NB Interd	change Ramps - Add Turn Lanes	Nickel	Corps	verification & modification Weed Control, Litter Pick-up, Plant	61,091	0	0 18	3,575	28,253	14,263	0	0	0	0	0	
J000L	1000020 PO/OR 002 NB IREA	Shange Namps - Add Tulli Earles	THOROT	G5,p5	Replacement, permit coordination, and R/W	01,001	Ü	0 10	,,575	20,200	14,200	Ü	· ·	·	Ü		
9930E	100585Q I-5/36th St Vicinity to	SR 542 Vicinity - Ramp Reconstruction	TPA	Corps	verification & modification  Weed Control, Litter Pick-up, and Plant	36,600	0	0 6	5,122	30,478	0	0	0	0	0	0	
					Replacement												
9930E 9930E	100928G SR 9/SR 531-172nd 100930H SR 9/Schloman Rd	I St NE - Intersection Improvements	TPA Nickel	Corps Corps	2-5 year plant establishment Weed Control, Litter Pick-up, Plant	69,900 103,496	0	0 53		29,900 30,533	30,000 15,480	10,000 3,550	0	0	0	0	
3330L	10093011 SK 9/3CHIOIHAIT KU	to 250th St NE - New Alighment	NICKEI	Corps	Replacement, permit coordination, and R/W	103,430	U	0 50	,,533	30,333	15,460	3,330	U	Ü	U	U	
9930E	100930I SR 9/252nd St NE V	/icinity - Add Turn Lane	Nickel	Corps	verification & modification Weed Control, Litter Pick-up, Plant	1,621	0	0	0	1,621	0	0	0	0	0	0	
J000E	1003301 OIX 3/232110 OX INC. V	rioling - Add Talli Lane	THOROT	G6,p6	Replacement, permit coordination, and R/W	1,021	0	Ü	Ü	1,021	Ü	Ü	Ü	Ü	· ·		
9930E	100931C SR 9/268th St Inters	ection - Add Turn Lane	Nickel	Corps	verification & modification  Weed Control, Litter Pick-up, Plant	2,951	0	0	0	2,951	0	0	0	0	0	0	
J000E	7000070 0110/2008/01/01/8800	outil 7dd fair Earlo	THOROT	G6,p6	Replacement, permit coordination, and R/W	2,001	·	•	Ü	2,001	·	ŭ	Ü	ŭ	· ·	·	
9930E	100934R SR 9/Pilchuck Creek	- Replace Bridge	TPA	Corps	verification & modification year 3 plant establishment	40,600	0	0	0	0	0	40,600	0	0	0	0	
9930E		d Vicinity to SR 20 Spur - Widening	Nickel	Corps	Weed Control, Litter Pick-up, and Plant	381,204	0			56,200	205,150	105,050	0	0	0	0	
					Replacement, permit coordination, and R/W verification & modification												
9930E	102039A SR 20/Fredonia to I-	5 - Add Lanes	Nickel	Corps	Weed Control, Litter Pick-up, Plant	351,972	0	0 74	1,263 1	107,251	101,984	41,563	17,631	9,280	0	0	
					Replacement, permit coordination, and R/W verification & modification												
930E	109907C SR 99/W Fork Hyleb	oos Creek - Fish Passage	TPA		years 2-7 plant establishment	121,800	0	0	0	0	0	40,600	40,600	40,600	0	0	
930E	116703E SR 167/15th St SW	to 15th St NW - Add HOV Lanes	Nickel	Corps	Weed Control, Litter Pick-up, Plant	86,791	0	0 26	5,062	31,240	23,876	5,613	0	0	0	0	
					Replacement, permit coordination, and R/W verification & modification												
930E		h Bridge Replacement - Widening for Flood Prevention	TPA	Corps	2-7 year plant establishment	269,898	0	0		40,000	41,300	89,967	48,667	22,467	21,102	6,396	
930E	153210G 153910A SR 539/Tenmile Roa	ad to SR 546 - Widening	Nickel	Corps	4-10th year plant establishment years 2-10 plant establishment	50,001 119,300	0	0		14,286 29,825	14,286 29,825	14,286 29,825	7,143 29,825	0	0	0	
930E		tiver - Redirect River and Realign Roadway	TPA	HPA	Weed Control, Litter Pick-up, and Plant	71,900	0			10,900	56,949	29,023	29,023	0	0	0	
		, , , , , , , , , , , , , , , , , , ,		0	Replacement												
930E	154302E SR 543/I-5 to Canad	lian Border - Add Lanes	Nickel	Corps	Weed Control, Litter Pick-up, Plant Replacement, permit coordination, and R/W	91,317	0	0 29	9,715	41,536	10,036	10,030	0	0	0	0	
					verification & modification												
930E	154813A Terrell Creek		TPA		Weed Control, Litter Pick-up, and Plant Replacement	1,719	0	0 1	1,719	0	0	0	0	0	0	0	
930E	800502K I-5/SR 161/SR 18 - I	Interchange Improvements	TPA	Corps	Weed Control, Litter Pick-up, Plant	212,319	0	0	0	58,092	55,500	29,000	32,276	31,053	6,398	0	
					Replacement, permit coordination, and R/W verification & modification												
9930E		to S 277th St Vic - Southbound Managed Lane	TPA	Corps	6-10 year plant establishment	81,300	0	0	0	0	0	0	41,300	40,000	0	0	
00205	840505A	407 Milderlee	Minten	Corps	4th & 5th year plant establishment Weed Control, Litter Pick-up, Plant	26,100	0	0	0	0	19,050	7,050	0	0	0	0	
930E	840502B I-405/SR 181 to SR	167 - Widening	Nickel	Corps	Replacement, permit coordination	243,190	0	0	0	46,468	117,757	67,764	11,201	0	0	0	
930E	840561A I-405/SR 520 to SR	522 - Widening	Nickel	Corps	Weed Control, Litter Pick-up, Plant Replacement, permit coordination, and	335,974	0	0 53	3,936	44,595	147,385	90,058	0	0	0	0	
					R/W verification & modification												
9930F )7	00SC, T328I I-5 116th Interchang	e and SR 518 Des Moines Interchange.	CWA	Corps	Plant Establishment - weed control & plant replacement	253,900	0	0	0	0	0	23,000	158,800	63,100	9,000	0	
)591R/	L1000099 I-5/Slater Road Inter-	change - Improvements	CWA	Corps	Plant Establishment - weed control & plant	174,700	0	0	0	0	0	0	11,800	56,900	37,800	25,800	42
598K 6/75%					replacement												
029K	L1000112 SR 20/Sharpes Corr	ner Vicinity Intersection	CWA	Corps	Plant Establishment - weed control & plant	97,200	0	0	0	0	0	0	46,300	40,800	10,100	0	
591R	L2000119 I-5/Northbound on-ra	amn at Bakeniew	CWA	Corps	replacement Plant Establishment - weed control & plant	41,800	0	0	0	0	0	0	0	32,500	9,300	0	
					replacement												
9052P	L2000201 I-90/Eastgate to SR	900 - Corridor Improvements	CWA	Corps	Plant Establishment - weed control & plant replacement	164,800	0	0	0	0	0	0	120,600	44,200	0	0	
549B	L2000229 I-5/NB Marine View I	Dr to SR 529 – Corridor & Interchange Improvements	CWA	Corps	Plant Establishment - weed control & plant	242,000	0	0	0	0	0	0	25,800	71,400	53,400	35,500	55
930E	209703E US 97/Blewett Pass	Passing Lane	TPA	USFS	replacement weed control/monitoring	4.000	0	0	250	3,750	0	0	0	0	0	0	
930E	200201H US 2/97 Orondo Pa		TPA	Corps, shoreline	weed control/replanting monitoring	6,000	0	0	965	5,035	0	0	0	0	0	0	
	201K, 20020 US 2 Tumwater Can		TPA	USFS	Weed control and planting.	93,150	0	0	0		16,200	16,200	20,250	20,250	20,250	0	
30E	228501X SR 285, West end of 201729A Moses Lake Mitigation		TPA TPA	USFS Corp. HPA Moses Lake	Weed control and planting.	5,400 20.371	0	0 20	0,371	0	5,400	0	0	0	0	0	
930E	200201E Peshastin Interchang		Nickel	Corp, HPA, Moses Lake HPA, Corps Permit,	weed control/replanting/ Monitoring weed control/replanting/irrigation/bmp	23,279	0		7,839	5,440	0	0	0	0	0	0	
					maintenance												
930E	300518C Lacey Vic Noise Wa	lls	TPA	Corps	Plant Establishment - weed control & plant rep	20,000	0	0	877	19,123	0	0	0	0	0	0	
930E	300581A I-5/Grand Mound to	Maytown – Add Lanes and Replace Intersection	Nickel	COE NWS-2007-284-SOD DOE 4281	Plant Establishment - weed control & plant	36,000	0	0	0	8,000	12,000	9,333	6,667	0	0	0	
930E	300581B Grand Mound to Ma	vtown stage 2	Nickel	Thurston Co. SSDP-2006102850 Corps	rep Plant Establishment - weed control & plant	80.000	0	0 1	1.869	0	0	0	0	0	78.131	0	
		,		·	rep	,		-	.,	-	-	-					
930E 930E	301636A SR 16/I-5 to Tacoma 310166B US 101/Blyn Vicinity	a Narrows Bridge - Add HOV Lanes	Nickel Nickel	Corps COE NWS-2007-2102 WSDOT	Roadside Restoration  Plant Establishment - weed control & plant	507,239 19,850	0		9,966 9,850	80,240	86,401	65,163 0	38,595 0	10,376	146,498	0	
					rep												
930E	310118C US 101/Unnamed T	ributary to Lower Salmon Creek - Fish Barrier	TPA	COE NWS-2011-105-DOT DOE	Plant Establishment - weed control & plant	22,956	0	0 11	1,632	11,324	0	0	0	0	0	0	
930E	310126B Hoodsport Slope Re	pair	TPA	HPA #122536-2 Corps	rep Revegetation	13,289	0	0	0	13,289	0	0	0	0	0	0	
930E	310126C US 101/Hoodsport \		TPA	COE NWS-2008-890-SOD	Mitigation/Roadside Restoration	11,861	0	0 1	1,220	6,727	3,914	0	0	0	0	0	
9930E	341015A SR 410/214th Ave E	to 234th - Add Lanes - (Fennel Cr extension/Kelly Farm)	TPA	COE NWS-2009-280 DOT Pierce Co. CAO #660013,660015,&	Mitigation/Roadside Restoration	463,117	0	0 9	9,541	60,773	59,337	206,120	89,055	7,333	30,958	0	
				660016													
9930E	351018C Yelm Loop Stage 1		TPA	Corps	Scatter Cr pocket Gopher Mit site	0		0	0	0	0	0	0	0	0	0	
9930E	351025A Yelm Loop		TPA	Corps		19,990	0	0 19	9,990	0	0	0	0	0	0	0	

# WSDOT Pursuant to ESHB 2322, Section 311 Quarterly Reporting Requirements for Capital Programs 2019-21 Biennium Quarter 4

99930E 40	00506H	I-5/NE 134th St Interchange (I-5/I-205) - Rebuild Interchange	Nickel	Corps 404, Ecology 401, HPA, BA/BO commitments, Clark County CAO permits (wetland and buffer, habitat ), stormwater management, RCP	40 acres of welland miligation on two sites, constructed stormwater wellands, major roadside restoration. Activities: Vegetation management, weed control, plant replacement (includes traffic control), irrigation management, vandalism repair, annual permit fees.	257,500	0	0	0	42,273	41,463	119,512	36,178	18,074	0	0	
99930E 40	005061	I-5/SR 501 Ridgefield Interchange - Rebuild Interchange	TPA	Corps 404, Ecology 401, HPA, BA/BO commitments, City of Ridgefield AND Clark County CAO permits (wetland and buffer, habitat), stormwater management, RCP	10 acres welland mitigation, constructed stormwater wetlands, roadside restoration. Activities: Vegetation management, weed control, plant replacement (includes traffic control), irrigation management, vandalism repair, annual permit fees.	198,200	0	0	0	56,576	56,625	47,500	25,000	12,499	0	0	
99930E 40	00507R	I-5/Rush Rd to 13th St - Add Lanes	Nickel	Corps 404, Ecology 401, HPA, BA/BO commitments, Ewis County AND City of Chehalis CAO permits (wetland and buffer, riparian), stormwater management, RCP	5 acres wetland conversion mitigation, 2 acres riparian mitigation, constructed stormwater wetlands, limited roadside restoration. Activities: Vegetation management, weed control, plant replacement (includes traffic control), irrigation management, vandalism repair.	28,093	0	0	8,093	0	20,000	0	0	0	0	0	
99930E 40	00508W	I-5/Mellen Street I/C to Grand Mound I/C - Add Lanes	TPA	Corps 404, Ecology 401, HPA, BA/BO comitments, Lewis County AND Thurstor County CAO permits (wetland and buffer, habitat, oak woodland), stormwater management.	30 acres welland enhancement for off-site flow control mitigation, 10 acres oak woodland mitigation, 20 acres wetland buffer re-establishment, temporary wetland impact re-establishment. Activities: Vegetation management, weed control, plant replacement, wandalism repair, hydrology monitoring.	270,672	0	0	0	68,784	101,300	40,586	36,001	24,001	0	0	
99930E 40	00510A	I-5/SR 432 Talley Way Interchanges - Rebuild Interchanges	TPA	Corps 404, Ecology 401, HPA, BA/BO commitments, City of Longview AND Cowlitz County CAO permits (wetland and buffer, habitat), RCP	40 acres wetland mitigation on two sites, buffer mitigation, constructed stormwater wetlands, roadside restoration. Activities: Vegetation management, weed control, plant replacement (includes traffic control), vandalism repair.	290,000	0	0	0	68,745	51,257	85,000	60,000	24,998	0	0	
		I-5/ Mellen Street to Blakeslee Junction - Add Lanes, I/C Improvements		Corps		194,334	0	0	0	10,602	58,734	49,999	37,499	25,000	12,500	0	
99930E 40	00599R	I-5/SR 502 Interchange - Build Interchange	Nickel	Corps 404, Ecology 401, HPA, BA/BO commitments, Clark County CAO permits (wetland and buffer, habitat), RCP	40 acres welland mitigation, 10 acres riparian habitat mitigation on multiple sites, buffer mitigation, roadside restoration. Activities: Vegetation management, weed control, plant replacement (includes traffic control), irrigation management, vandalism repair, annual permit fees.	320,241	0	0	124,931	45,281	52,636	77,902	19,490	0	0	0	
99930E 40	00612A	SR 6/Rock Creek Br E - Replace Bridge	TPA	Corps 404, Ecology 401, HPA, BA/BO commitments, Lewis County CAO permits (wetland and buffer, habitat)	acres wetland mitigation. Activities:     Vegetation management, weed control, plant replacement, vandalism repair, annual permit fees.	85,000	0	0	0	0	25,000	24,000	18,000	12,000	6,000	0	
99930E 40	00612B	SR 6/Rock Creek Br W - Replace Bridge	TPA	Corps 404, Ecology 401, HPA, BA/BO commitments, Lewis County CAO permits (wetland and buffer, habitat)	acres wetland mitigation. Activities:     Vegetation management, weed control, plant replacement, vandalism repair, annual permit fees.	90,000	0	0	0	0	30,000	24,000	18,000	12,000	6,000	0	
99930E 40	00694A	SR 6/Willapa River Br - Replace Bridge	TPA	Corps 404, Ecology 401, BA/BO commitments, Pacific County CAO permits (wetland and buffer)	On-site estuarine wetland restoration (primary mitigation at Tarlatt Slough Advanced mitigation site). Activities: Vegetation management, weed control, plant replacement, vandalism repair.	85,000	0	0	0	0	25,000	24,000	18,000	12,000	6,000	0	
199930E 40	00694B	SR 6/S Fork Chehalis River Bridge - Replace Bridge	TPA	Corps 404, Ecology 401, HPA, BA/BO commitments, Lewis County CAO permits (wetland and buffer, habitat)	On-site buffer and riparian mitigation. Activities: Vegetation management, weed control, plant replacement, vandalism repair, annual permit fees.	44,000	0	0	5,885	8,729	29,386	0	0	0	0	0	
199930E 40	01409W	SR 14/Camas Washougal - Add Lanes and Build Interchange	TPA	Corps 404, Ecology 401, HPA, BA/BO commitments, City of Camas AND City of Washougal CAO permits (buffer, habitat), stormwater management, RCP	5 acre riparian mitigation, up to 5 acres of natural dispersion area (includes wetland and buffer enhancement), roadside restoration. Activities: Vegetation management, weed control, plant replacement, irrigation management, vandalism repair, annual permit fees.	135,628	0	0	0	9,824	27,005	48,880	30,654	11,922	7,344	0	
		US 97/North of Goldendale - Wildlife Habitat Connectivity	TPA			20,000	0	0	0	320	19,680	0	0	0	0	0	
99930E 41	10104A	US 101/Middle Nemah River Br - Replace Bridge	TPA	Corps 404, Ecology 401, BA/BO commitments, Pacific County CAO permits (wetland and buffer)	On-site estuarine wetland restoration (primary mitigation at Tarlatt Slough Advanced mitigation site). Activities: Vegetation management, weed control, plant replacement, vandalism repair.	80,000	0	0	0	0	20,000	24,000	18,000	12,000	6,000	0	
99930E 41	10194A	US 101/Bone River Bridge - Replace Bridge	TPA	Corps 404, Ecology 401, BA/BO commitments, Pacific County CAO permits (wetland and buffer)	On-site estuarine wetland restoration (primary mitigation at Tarlatt Slough Advanced mitigation site). Activities: Vegetation management, weed control,	90,000	0	0	0	0	20,000	28,000	21,000	14,000	7,000	0	
99930E 41	10510A	SR 105/Smith Creek Br - Replace Bridge	TPA	Corps 404, Ecology 401, BA/BO commitments, Pacific County CAO permits (wetland and buffer)	plant replacement, vandalism repair.  On-site estuarine wetland restoration (primary mitigation at Tarlatt Slough Advanced mitigation site). Activities: Vegetation management, weed control, plant replacement, vandalism repair.	80,000	0		0	0	20,000	24,000	18,000	12,000	6,000	0	
499930E 41	10510B	SR 105/North River Br - Replace Bridge	TPA	Corps 404, Ecology 401, BA/BO commitments, Pacific County CAO permits (wetland and buffer)	On-site estuarine wetland restoration	85,000	0	0	0	0	25,000	24,000	18,000	12,000	6,000	0	
499930E 42	20511A	I-205/Mill Plain Interchange to NE 18th St - Build Interchange - Stage 2	TPA	BA/BO commitments, City CAO permits, various City development permits, RCP	Activities: Vegetation management, weed control, plant replacement, irrigation	120,000	0	0	0	0	0	50,000	40,000	30,000	0	0	

### WSDOT

## Pursuant to ESHB 2322, Section 311 Quarterly Reporting Requirements for Capital Programs 2019-21 Biennium Quarter 4

PIN	Source PIN	Source Project Title	Rev. Package	Permit	Activity	Total	Prior 0	9 - 11	11 - 13	13 - 15	15 - 17	17 - 19	19 - 21	21 - 23	23 - 25	25 - 27	Future
499930E 499930E	450000A	SR 500/St Johns Blvd - Build Interchange	TPA	Corps 404, Ecology 401, HPA, BA/BO commitments, City of Vancouver AND Clark County CAO permits (wetland and buffer, habitat), RCP	Activities: Vegetation management, weed control, plant replacement (includes traffic control), irrigation management, vandalism	192,750	0	0	0	52,990	55,619	50,051	22,733	11,357	0	0	
	450208W	SR 502/I-5 to Battle Ground - Add Lanes	Nickel/TPA	Corps 404, Ecology 401, HPA, BA/BO	repair, annual permit fees.  100+ acres wetland mitigation on multiple	653,062	0	0	0	173,687	265,092	122,094	41,080	37,911	13,198	0	
				commitments, Clark County CAO permits (wetland and buffer, habitat), stormwater management, RCP	sites, undetermined habitat mitigation on multiple sites, buffer mitigation, constructed stormwater wetlands, roadside restoration. Activities: Vegetation management, weed control, plant replacement (includes traffic control), irrigation management, vandalism repair, annual permit fees.												
499930E	450393A	SR 503/Lewisville Park Vicinity - Add Climbing Lane	TPA	Corps 404, Ecology 401, HPA, BA/BO commitments, Clark County CAO permits (wetland and buffer, habitat)	5 acres wetland mitigation, 2 acres habitat/riparian mitigation. Activities: Vegetation management, weed control, plant replacement, vandalism repair, annual	72,540	0	0	11,877	23,617	17,407	10,000	9,639	0	0	0	
499930E	400595A	I-5/Salmon Creek to I-205 - Widening - Environmental Mitigation	Nickel	Corps 404, Ecology 401, HPA, BA/BO commitments, Clark County CAO permits (wetland and buffer, habitat), RCP	permit fees.  10 acres habitat mitigation, 0.5 acres welland mitigation, stream realignment, limited roadside restoration. Activities: Vegetation management, weed control, plant replacement (includes traffic control), irrigation management, vandalism repair, annual permit fees.	43,064	0	0	25,203	9,862	4,000	4,000	0	0	0	0	
99930E	414206F	SR 142/Bowman Cr/Snyder Canyon Cr Fish Pass Environmental Mit.	TPA	Corps 404, Ecology 401, HPA, BA/BO commitments, Klickitat County CAO permits ( buffer, habitat)	2 acre wetland/riparian mitigation site,	23,500	0	0	1,683	3,634	18,183	0	0	0	0	0	
199930E	420508A	I-205/Mill Plain I/C to NE 18th St - Stage 1 - Env. Mitigation	TPA	BA/BO commitments, City CAO permits, various City development permits, RCP	Activities: Vegetation management, weed control, plant replacement, irrigation management, vandalism repair.	56,615	0	0	35,919	15,696	5,000	0	0	0	0	0	
99930E	450008A	SR 500/I-205 Merge Lanes - Environmental Mitigation	TPA	Corps 404, Ecology 401, BA/BO commitments, City of Vancouver CAO permits (wetland and buffer)	0.5 acres wetland/riparian mitigation. Activities: Vegetation management, weed control, plant replacement, vandalism repair, annual permit fees.	7,652	0	0	2,004	648	5,000	0	0	0	0	0	
		SR 6 Tarlatt Slough Environmental Mitigation	TPA		amaar pormit 1000.	433,865	0	0	0	0	36,900	396,365	0	0	0	600	
599930E	501203X	US 12/Frenchtown Vicinity to Walla Walla - Add Lanes	Nickel/TPA	ACOE 404 Ecology 401 HPA	Compensatory mitigation site management required through 2015 by Corps of Engineers and Department of Ecology. Includes site management oversight, plan approval, and adaptive management to achieve success.	51,040	0	0	31,040	20,000	0	0	0	0	0	0	1
599930E	501213E	US 12/Naches River N of Yakima - Stabilize Slopes	TPA	Corps	Roadside restoration	35,835	0	0	9,026	5,000	21,809	0	0	0	0	0	
599930E	5082010	I-82/Valley Mall Blvd - Rebuild Interchange	TPA	ACOE #NWS-2009-121 Ecology 401 HPA	Compensatory mitigation site management to meet Corps of Engineers and Department of Ecology permit requirements. Includes vegetation management, plantings, irrigation, and soil amendments.	72,790	0	0	8,772	32,452	31,566	0	0	0	0	0	
599930E	541002L	SR 410/Rattlesnake Creek - Stabilize Slopes	TPA	HPA Ecology 401	Roadside restoration to meet Yakima County, WDFW, NMFS, and USFWS mitigation requirements. Includes vegetation management, replantings, and irrigation maintenance.	15,492	0	0	9,860	5,632	0	0	0	0	0	0	
599930E	524002C	SR 240/Yakima River Vic - Remediation of Failing Wetland Mitigation Site	Nickel	HPA Ecology 401	Weed control, site management, and other future work to meet permitting requirements.	141,791	0	0	0	0	52,398	89,393	0	0	0	0	
		Management of Environmental Mitigation Site for SR 27			Weed control,replanting	115,225	0	0	0	0	0	63,362	51,862	0	0	0	
699930E		SR 27 Pine Creek Bridge Replacement	TPA	Corps Permit Mitigation	Weed control,replanting	144,720	0	0	1,314	251	5,039	67,612	70,504	0	0	0	
699930E 699930E		SR 270 Pulman to Idaho State Line North Spokane Corridor	Nickel Nickel	Corps Permit Mitigation Corps Permit Mitigation	Weed control,replanting Weed control,replanting	464,274 230,192	0	0	92,508	77,881 3,658	47,198 924	246,687 110,409	115,201	0	0	0	
809930E	809936Z	Sr 99 Alaskan Way Viaduct	TPA	Corps i Cittili Willigation	Monitoring to fulfill commitments to resource agencies.		0	0	0	0	0	0	324,966	270,230	54,304		
852030E	8BI1003	SR 520 Bridge Replacement and HOV	TPA		Monitoring to fulfill commitments to resource agencies.	3,917,166	0	0	0	0	0	475,781	1,252,683	1,252,683	818,419	84,006	33,59