

I-5/Olympia Area Southbound - Congestion Management
Project Information

PIN: 300519Q

As of Date: November 2019

Region: Olympic

Regional Admin: J. Wynands

State Route: I-5

Current Status: Completed

Legislative Districts: 22

Project Description

This project will install ramp meters at four locations on SB I-5 in the Olympia area: Henderson Blvd, Pacific Ave, Sleater-Kinney Rd & Martin Way. A traffic camera will also be installed at Henderson Blvd. By installing ramp meters it has been shown to improve the flow of traffic and reduce the potential for collisions.

Contractor: 009420 - NORTHEAST ELECTRIC, LLC - \$556,709.80 - 04/09/2019

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2019	Q1 2019	On Schedule
Operationally Complete	Q4 2019	Q3 2019	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$0
Right of Way	\$0	\$0	\$0
Construction	\$0	\$797	\$550
Total	\$0	\$797	\$550

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$0		\$0
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$550	\$0		\$550
Total	\$0	\$0	\$550	\$0		\$550