Washington State Department of Transportation

I-5/Plum St to S Tacoma Way - Paving

Project Information	
PIN: 300502G	As of Date: November 2019
Region: Olympic	Regional Admin: J. Wynands
State Route: I-5	
Current Status: Completed	Legislative Districts: 02, 22, 28, 29

Project Description

Pavement condition rating is projected to drop below the adopted standard. By inlaying the existing roadway with hot mix asphalt, the existing pavement condition rating will be increased to be within adopted standards.

Contractor: 009384 - GRANITE CONSTRUCTION COMPANY - $2,241,876.10 - 03/25/2019

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2017	Q4 2017	On Schedule
Preliminary Engineering Start	Q2 2018	Q2 2018	On Schedule
Environmental Complete	Q4 2018	Q4 2018	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2019	Q1 2019	On Schedule
Operationally Complete	Q3 2019	Q2 2019	Early

Project Cost Summary ($ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	$0	$198	$196
Right of Way	$0	$0	$0
Construction	$0	$2,923	$2,480
Total	$0	$3,122	$2,676

Project Funding Summary - Current Approved Cost ($ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	$0	$0	$196	$0		$196
Right of Way	$0	$0	$0	$0		$0
Construction	$0	$0	$2,480	$0		$2,480
Total	$0	$0	$2,676	$0		$2,676

Project Web Site: https://www.wsdot.wa.gov/projects/i5/plum-st-s-tacoma-way/home